ADNOC GAS OPERATIONS &

MARKETING LLC

PROJECT INSPECTION MANAGEMENT PROCEDURE

EPCm CONTRACT NO.: 3000076501
ADNOC GAS PROJECT NO.: 30201-50150-LT-HE

LONG TERM - EXECUTE STAGE

PROJECT 5.0
(P5) EPCM FOR HABSHAN DBN

				Renato A.Gentile	stephan.logister Digitally signed by stephan.logister Date: 2025.07.03 09:30:48 +04'00'
B	ISSUED FOR Approval	01-July-25	Ayman PQM	Nicoletta SCD	Stephan PD
A	ISSUED FOR REVIEW	19-May-25	A.Kabil	Nicoleta Manzini	Stephan Logister
REV.	**DESCRIPTION**	**DATE**	**PREPARED**	**CHECKED**	**APPROVED**

TABLE OF CONTENTS

1.0 INTRODUCTION 5
1.1 BACKGROUND 5
1.2 LONG TERM EPCM PROJECT OBJECTIVES 5
2.0 PURPOSE OF THIS DOCUMENT 6
3.0 ORDER OF DOCUMENT PRECEDENCE 6
4.0 REFERENCE, CODES AND STANDARDS 7
4.1 REFERENCE DOCUMENTS 7
NOTE: PROJECT SPECIFIC DOCUMENTS ARE LISTED IN THE APPENDICES - 4. 7
4.2 ADNOC STANDARDS 7
4.3 INTERNATIONAL CODES AND STANDARDS 8
5.0 DEFINITIONS 8
5.1 GENERAL DEFINITIONS 8
5.2 TECHNICAL DEFINITIONS 9
5.3 ABBREVIATIONS 11
6.0 SCOPE
6.1 RESPONSIBILITIES 13
6.2 QAQC MANAGER 13
6.3 LEAD/SENIOR PROCUREMENT QUALITY ENGINEERS 14
7.0 PLANNING & EXTENT OF THE INSPECTION ACTIVITIES 16
7.1 REMOTE INSPECTION (RIT) – REMOTE INSPECTION SURVEYS 19
8.0 INSPECTION AND TEST PLAN REVIEW 19
8.1 INSPECTION AND TEST PLAN INTERVENTION LEGEND: 20
8.2 VENDOR TEST & INSPECTION PROCEDURES 21
9.0 PRE-INSPECTION MEETING 22
9.1 ATTENDANCE TO THE PIM 23
9.2 PIM AGENDA 23
10.0 NOTIFICATION FOR INSPECTION (NFI) 25
11.0 INSPECTION 3WEEK LOOK AHEAD PLAN 26
11.1 EPCM INTERNAL INSPECTION ASSIGNMENT & INSPECTION VISITS 26
11.2 F.A.T. - FINAL INSPECTION AND MATERIAL RELEASE 27
11.3 NON-CONFORMITIES 29
11.4 INSPECTION DATA BOOK 30
12.0 SUPPLIER SURVEILLIANCE AUDITS 28
13.0 TEMPLATES & REPORTING FORMAT APPENDICES 29

APPENDIX-01 PIM MOM 30

APPENDIX-02 INSPECTION REPORT 43

APPENDIX-03 IRN Template 51

APPENDIX-04 3 WEEK LOOK AHEAD 53

EPCm CONTRACTOR ADDITIONAL SIGNATORY TABLE (as applicable)								
Rev								
Revision Date								
Revision Description								
Position	Name	Signature	Name	Signature	Name	Signature	Name	Signature

HOLD LIST

PARAGRAPHS HOLD IN THIS ISSUE			
Hold No.	Section / Para No.	Page No.	Holds Description

1.0 INTRODUCTION

1.1 BACKGROUND

ADNOC aims to increase oil production to produce 5.0 MMBOPD by year-end 2027. Accordingly, associated gas production is anticipated to increase. Also, to meet the future oil and gas demand, non-associated gas developments are considered. Hence, the overall gas supply scenarios for major ADNOC Gas (hereafter referred to as COMPANY) assets i.e., Das Facilities, Bab and Habshan Complex (Habshan 0, 1, 2, 4, and 5), Asab and Bu Hasa, are anticipated to change depending on their feed sources, profiles including rates, compositions, and operating conditions. These changes will also subsequently impact the COMPANY downstream facilities, particularly, products handling and transferring facilities, i.e., Sales Gas Network, NGL Pipeline Network, Ruwais Fractionation Trains (1, 2, 3, 4 and upcoming new Train 5 part of Bab Cap Gas SELECT Study), Sulphur Handling Facilities, and Condensate systems, etc.

COMPANY has carried out the Long Term DEFINE for the project with M/s Amec International Ltd. (M/s Wood) and subsequently decided to proceed with Long Term EXECUTE phase execution to ensure the readiness of COMPANY facilities to accommodate increased gas supply by December 2027.

Accordingly, COMPANY has awarded EPCm contract to M/s Amec International Ltd. (M/s Wood) to carry out the Long-Term scope requirements. M/s Wood shall act as a single entity in the performance of the services and a single point of accountability to ADNOC Gas for the successful completion of Long-Term EXECUTE phase

1.2 LONG TERM EPCM PROJECT OBJECTIVES

The main objective of the Long Term EPCm is to execute the Habshan DBN Project to support ADNOC to achieve oil production target of 5.0 million BOPD so that Associated and Non-Associated Gas can be processed within the overall processing capacity of Habshan. The Long Term EPCm scope includes the following major areas as a minimum:

1. Habshan Complex (H0, H1 Train 1/2, H2, H4, H3 for SS-300 Tie-in)

2. Bab CDS and Bab NGL
3. Habshan 5
4. Pipeline scope activities including the new pipelines below
   I. Bab CDS to Habshan Complex HP pipeline
   II. Bab CDS to Habshan Complex MP pipelines (2 no.s)
   III. Habshan 5 to Habshan 2 pipeline

The scope also includes adequacy checks for Ruwais NGL Fractionation Trains, MERAM

Habshan Sulphur Granulation Plant, Sales gas, NGL, Condensate and interconnecting Pipeline network and Utilities for all impacted AG facilities.

The Long Term EPCM scope includes the following major activities as a minimum:

1. Detailed Engineering and design services
2. Procurement Services
3. Construction Management services
4. Pre-commissioning, Commissioning, Start-up services
5. Final documentation handover and Project close-out

Project also involves major interface activities with other on-going projects. Refer Project Interface management plan (Doc Num: PP-30201_50150_LT_HE-GG-000-50-00-006 for complete list of interface projects.

2.0 PURPOSE OF THIS DOCUMENT

This procedure contains the guidelines for the inspection activities on the material purchased for the HABSHAN DBN PROJECT.

This procedure outlines the methods that will be followed for the coordination and execution of inspection activities at Vendors and/or Sub-vendor workshops relevant to material and equipment purchased for the ADNOC P5 Project.

This procedure may be revised at any time, based on the operational necessities and with the formal agreement of the Parties, which involves EPCM CONTRACTOR and COMPANY.

3.0 ORDER OF DOCUMENT PRECEDENCE

In the event of any conflict between the applicable documents, the order of precedence shall be as follows:

1. UAE Statutory Legislation and Environmental Regulations
2. ADNOC HSE Regulations, HSE Standards and HSE Code of Practice

3. Data Sheets
4. Design Basis
5. Project Specifications and addendum to AGES / DGS (Note-1)
6. COMPANY Standards / Specifications and AGES / DGS (Note-1)
7. International Codes and Standards

Note-1 AGES Addendum/AGES shall be considered wherever AGES addendum/AGES is available. DGS Addendum/DGS shall be considered only if AGES Addendum/AGES is not available.

However, in case of conflict between the various specifications, standards and the requisition, most stringent requirements shall govern. EPCm CONTRACTOR/VENDOR shall refer any such conflict, and any other matter, which requires further interpretation, to the attention of COMPANY and COMPANY's interpretation shall be final. Resolution of any conflict shall be obtained from the COMPANY in writing before proceeding.

Any deviation from COMPANY standard accepted in the existing facility design shall not be considered as basis for this PROJECT design and any deviations shall be submitted to COMPANY for approval before proceeding.

4.0 REFERENCE, CODES AND STANDARDS

4.1 REFERENCE DOCUMENTS

SL No	Document Number	Document Title
1	SOW	Scope of Work
2	AGREEMENT - ANNEXURE 10E-1 / EXHIBIT-B.10	SOW Quality Management Requirements
3	30201_50150_LT_HE-GG-000-51-00-001	Project Quality Plan
4	30201_50150_LT_HE-GG-000-51-00-002	NCR Procedure
5	30201_50150_LT_HE-GG-000-51-00-003	AUDIT Procedure
7	30201_50150_LT_H7-H7-700-AA-PEP-00001	Project Execution plan

Note: Project Specific documents are listed in the Appendices - 4.

4.2 ADNOC STANDARDS

Table 4-2: ADNOC Standards

SL No	Document Number	Document Title
1	AGES-GL-13-001	Contractors QA/QC Requirement
2	AGES-SP-13-002	Procurement Inspection and Certification

		Requirement in Projects
3	AGES-SP-13-001	Criticality Rating Specification

4.3 INTERNATIONAL CODES AND STANDARDS

Table 4-3: International Codes and Standards

SL No	Document Number	Document Title
1	ISO 9000:2015	Quality management systems – Fundamentals and vocabulary
2	ISO 9001:2015	Quality Management System Requirements
3	ISO 9004:2018	Guidance to achieve sustained success
4	ISO 10005:2018	Guideline for Quality Plan
5	ISO 10006:2017	Guidelines for Quality Management in Projects
6	ISO 19011:2018	Guidelines for Auditing Management Systems

5.0 DEFINITIONS

5.1 GENERAL DEFINITIONS

For this document, the following general definitions are applicable.

Table 5-1: General Definitions

DEFINITION	DESCRIPTION
COMPANY	ADNOC GAS (AG) for whom the SERVICES are being performed by the EPCm CONTRACTOR.
EPCm CONTRACTOR	Amec International Limited – Abu Dhabi (WOOD) appointed by COMPANY to perform Engineering, Procurement, Construction management, Pre-Commissioning and Commissioning stage for Long Term Solution (under EXECUTE phase).
FACILITIES	Habshan Complex (H0, H1 Train 1/2, H2, H4, H3 for SS-300 Tie-in), Bab CDS, Bab NGL, Habshan 5 and interconnecting pipelines.
LICENSOR	Supplier of packaged units and responsible for the operating and design performance.
MANUFACTURER/ VENDOR/ SUPPLIER	The Party (parties) which manufactures and/or supplies material, equipment, technical documents or drawings and/or services to perform the duties specified by the EPCm CONATRCATOR
PMC	Project Management Consultant appointed by COMPANY for the PROJECT
PMT	Project Management Team
PROJECT	PROJECT 5.0 (P5), Long Term EPCm for HABSHAN DBN
SERVICES	The scope of work to be completed during the EXECUTE stage (EPCm) of the PROJECT.
SHALL	The use of the word “shall” indicate a mandatory requirement
SHOULD	The use of the word “should” indicate a strong recommendation to comply with the requirements of this document
EPCm CONSTRUCTION CONTRACTOR	Subcontractor appointed by EPCm CONTRACTOR to carry out Construction works at site for respective construction packages.
SUB-CONTRACTOR	The COMPANY approved party, which carries out services subcontracted by EPCm CONTRACTOR.

5.2 TECHNICAL DEFINITIONS

For this document, the following technical definitions are applicable.

Table Error! No text of specified style in document.**-1:Technical Definitions**

DEFINITION	DESCRIPTION
Acid Gas	A gas stream containing predominantly H_2S and/or CO_2 from an Acid Gas Removal Unit

DEFINITION	DESCRIPTION
Condensate	A hydrocarbon liquid stream containing Pentane+ compounds
Dehydrated Gas	A gas stream that has been dehydrated to remove water
Dry Gas	A gas stream containing no liquids at flowing conditions, but which may still contain water and hydrocarbons that will fall out if there is a change in flowing conditions.
Feed Gas - Associated Gas	A Gas stream that is produced from an oil well during the extraction of crude oil.
Feed Gas – Non-associated Gas	Hydrocarbon gas originating from gas reservoirs.
GMP 2023	Gas Master Plan 2023
Lean Gas	Lean nature of gas is defined based C2+ in the gas stream. If C2+ is less than 15% then stream is defined as Lean gas
Mixed Feed Gas Stream	Mixed associated and non-associated gas stream
NGL	A liquid stream with primarily C2, C3, C4 and some C5+ compounds.
Rich Gas	Rich gas is defined based C2+ in the gas stream. If C2+ is more than 15% it is considered rich gas
Sales Gas	Residue gas sent to the Sales gas network.
Sour Gas	A gas stream containing significant amounts of H_2S and/or CO_2.
Sustainable Profile (GMP 2023)	GMP 2023 High Supply Scenario – unconstrained oil production from GMP Guidelines Document from all associated gas fields
Sweet Gas	A gas stream in which the H_2S and CO_2 are not present in significant amounts.

5.3 ABBREVIATIONS

ADNOC	Abu Dhabi National Oil Company (COMPANY)
AG	ADNOC Gas
AGES	ADNOC General Engineering Specifications

AMUSE	Advanced Multi User Standard Environment
BMS	Business Management System
BOPD	Barrels Oil Per Day
CAPA	Corrective and Preventive Actions
CAR	Corrective Action Register
CRS	Comment resolution Sheet
DCA	Design Concession Authorization
DGS	Design General Specification
EDDR	Engineering Documents Deliverable Register
EDMS	Electronic Data Management System
GEC	Global Execution Centre
H2S	Hydrogen Sulfide
HSE	Health Safety Environment
HSEQ	Health, Safety and Environmental and Quality
ISO	International Organization for Standardization
KPI	Key Performance Indicator
LLI	Long Lead Items
LOA	Letter of Award / Letter of Assistance
MOM	Minutes of Meeting
MMBOPD	Millions of Barrels of Oil Per Day
NCR	Non-Conformance Report
NC	Nonconformity
OEM	Original Equipment Manufacturer
PMT	Project Management Team

PQCM	Project quality control manager
PQP	Project Quality Plan
PQE	Procurement quality Engineer(lead/senior)
QA/QC	Quality Assurance and Quality Control
SOW	Scope of Work
TBE	Technical Bid Evaluation
TQ	Technical Query

6.0 SCOPE

EPCM CONTRACTOR is responsible for arranging and coordinating all inspections and testing at Vendor/ Sub-vendors shops.

The program shall also include scheduled Quality System audits for Vendors.

EPCM CONTRACTOR QC Manager together with the Project Inspection team will coordinate the execution of inspection activities through assigned Inspectors from COMPANY AVL inspection Agencies and will be directly reporting to the Project Team within the framework of the Project organization.

6.1 RESPONSIBILITIES

6.2 Project Quality Manager

The main duties of the QC Manager are the following:

- To be the focal point for all Quality & Inspection related matters in the Project.
- To have direct access to the Project Director.
- To have full authority on Quality related matters in the project and have a reporting line to the highest level.
- The interface for post order activities relevant to supplies of equipment and materials maintains coordination with the Expediting and Inspection Department
- To be the focal point and responsible for aligning and managing EPCM Procurement quality team for communication with /source inspection activities, support and resolving issues during review of all Material requisition (MR), Vendor/ Sub-vendors quality documentation like Vendor/ Sub-vendor Quality Plan, Vendor ITPs, Vendor procedures etc. for conformance to Project specification and EPC Contract requirements.

- To guide and monitor the Quality/inspection team in role of inspection & coordination of all Project inspection activities. In conjunction with EPCM Project management established KPI's for project scope to measure the quality performance

6.3 Lead & Senior Procurement Quality Engineers:

- The focal point for all inspection activities and shall coordinate the following activities:
- To check the inspection plans based on VENDORS' manufacturing programs, establishing guidelines as to number and duration of visits.
- To attend at pre-award meetings with VENDORS, if required supporting the EPCM procurement team Buyer and CONTRACTOR Engineer to understand VENDORs knowledge in terms of Inspection requirements (if required);
- To define EPCM area inspectors' attendance at Pre-Inspection meetings (post award) with VENDORS.
- stablish inspection requirements and review of VENDORS' quality plans to establish precise "Observation", "Witness" and "Hold" points.
- Manage related disciplines Sr. QC engineers & support to obtain and distribute Inspection Reports and ensure the contents are satisfactory. Copy
- of Inspection Reports shall be issued in a timely manner and shall be received by COMPANY within 3 working days of the inspection date.
- Review and approval of Vendor inspection and quality submissions
- Working with inspection agencies management.
- To allocate assignments to respective Area Inspectors. Maintain an Inspection Status Report
- To be informed about the Inspection contractual requirements.
- To undertake the strategies and action plans of the Project management Team and follow them up with possible implementation (if required) towards VENDOR to match the Project management Team expectation.
- To participate in the Kick-Off Meeting supporting the EPCM CONTRACTOR Engineering & procurement (Post order) to understand Vendors' knowledge in terms of Inspection requirements
- Promoting the use of the process approach and risk-based thinking during follow up Manufacturing execution and delivery. Engaging, directing and supporting the project team members to contribute to the effectiveness of the inspection and integrity of manufacturing.
- Promoting improvement.
- Holding project kick off meetings, PIM and participates monthly meetings with both the project team and COMPANY to help align objectives.

- Conduct audits and management reviews to monitor the implementation of inspection program to check that it meets its intended results.
- Liaise with the COMPANY quality team for handling inspections and all quality, releases, NC, Outstanding manufacturing issues.
- To monitor Inspectors and VENDOR's performance, taking appropriate actions if necessary.
- To manage the VENDOR Inspection Notifications/to file and take proper registration in the available Logbook and to confirm Inspector presence or waive to the Inspection Agency and VENDOR, informing the POM (when is not directly in charge of the process).
- Review and approve inspection agencies CVs and maintain Inspectors assignment log.
- To verify, before final testing of the supply, that all the VENDOR's engineering documents have been finally accepted with no pending technical queries or deviations/concessions.
- To put in evidence to PQCM any pending matters that are holding up the work of the VENDORS and follow them up for quick solution.
- To promptly communicate any problem/deviation-DCA/NCR to the Project Team (through the PQCM), to develop the best strategy to implement corrective actions, minimizing the consequences on the project results and monitor the approved DCA, as well.
- To provide feedback to PQCM of the problems arising from the application of standard methods and work instructions, to improve the effectiveness and efficiency of the VENDOR organization.
- Maintain and submit to COMPANY all project required inspection registers, outstanding issues register and Inspection reports, release.

  Obtain from the Inspector his final inspection report and acceptance, & pre- IRN check list supported by necessary back up documents that include but not limited to VENDOR document approval status, ITP activities completion, closure of NCRs / Concession requests / Area of concerns / Observation from Inspection reports, Punch lists status etc.to COMPANY along with final inspection release.
- Expedite the completion and issue of the final inspection dossier from Vendors, the material certificates and test reports will be checked and signed by the Inspector then compiled in the final inspection dossier (MDB). The content of the material certificates and test reports shall be in accordance with the construction Code, the material requisitions and the applicable laws and regulations.
- Timely check the flow of inspection correspondence and/or information between EPCM CONTRACTOR, Vendors & COMPANY.

7.0 PLANNING & EXTENT OF THE INSPECTION ACTIVITIES

The extent and planning of the inspection activities are based on the Criticality Rating (CR)that is defined according to CRITICALITY RATING SPECIFICATION AGES-SP-13-001 and, where applicable, specific project procedures, which keep into consideration the complexity, the importance, and the criticality of materials/equipment to be inspected.

The Minimum Inspection requirements are defined and specified in the ITP templates included in Appendix A - Section C of AGES-SP-13-002. EPCM CONTRACTOR will assign Class of Inspection for each item of equipment or material based on the requirements of specification CRITICALITY RATING SPECIFICATION. Inspection class for procured material/ equipment is based on the Criticality Rating as follow (whenever each requirement is applicable on specific Supply):

Criticality Rating (CR)	RANK	Definition	Inspection class (IC)
1	High Risk	• Failure would result in immediate danger to life, environment and significant loss of revenue and assets. • Non-performance would result in critical project delays.	1
2	Medium Risk	• Failure could lead to dangerous situations to health, environment or property. • Non-performance would have some impact on project schedule. However, at premium costs / actions, schedule will be maintained.	2
3	Low Risk	• Allowed to remain temporarily out of service without serious effect to operations. • Non-performance would have little impact on project schedule.	3
4	Little Risk	• Allowed to remain temporarily out of service with no effect to operations. • Non-performance would have no impact project schedule.	4

Inspection Class (IC) defines the minimum inspection and test requirements to be

performed by MANUFACTURER/ VENDOR/ CONTRACTOR as well as by COMPANY on materials and equipment, which shall be subject to inspection and test witness at source of manufacturing/ supply as per AGES-SP-13-002 against each inspection class.

The Criticality Rating shall be used to optimize inspection, quality and engineering resources:

a. CR = 1: quality is vital and must not be compromised.

b. CR = 2: quality is of significant importance.

c. CR = 3: quality is of moderate importance.

d. CR = 4: normal commercial quality is acceptable

Inspection Class (IC) defines the minimum inspection and test requirements to be performed by MANUFACTURER/ VENDOR/ EPCM CONTRACTOR as well as by COMPANY on materials and equipment, which shall be subject to inspection and test witness at source of manufacturing/ supply.

General rules to be followed are:

- CONTRACTOR in below table is considered EPCM CONTRACTOR

	Inspection Class	CLASS I				CLASS II				CLASS III				CLASS IV			
	CONCERNED PARTIES / Main Activities Vs Intervention	MANUFACTURER	VENDOR*	CONTRACTOR	COMPANY	MANUFACTURER	VENDOR*	CONTRACTOR	COMPANY	MANUFACTURER	VENDOR*	CONTRACTOR	COMPANY	MANUFACTURER	VENDOR*	CONTRACTOR	COMPANY
1	Pre-award Production Capability & Qualification Audit	-	H	H	H	-	H	H	H	-	H	H	R	-	H	R	R
2	Nominated Inspector (Residence)	H	H	H	W	H	H	W	W	H	H	W	WR	H	W	WR	R
3	Review and approve Suppliers Project Quality Plan	-	A	A	A	-	A	A	A	-	R	-	-	-	R	-	-
4	Review and approve Inspection & Test Plan	A	A	A	A	A	A	A	A	A	A	A	A	A	A	A	R
5	Approve MANUFACTURER/ VENDOR documents and procedures as per agreed VDRL**	-	A	A	A	-	A	A	A	-	A	A	A	-	A	A	R
6	Pre-inspection meeting	H	H	H	H	H	H	H	H	H	H	H	W	H	H	W	R
7	Review and approval of MANUFACTURER personnel Qualifications & certificates	H	A	A	A	H	A	A	A	H	A	A	A	H	A	A	R
8	Verify equipment and IMTE calibration	H	A	A	A	H	A	A	A	H	A	R	R	H	A	R	R
9	Inspection of material at source (Raw)	H	H	H	W	H	H	W	W	H	H	W	WR	H	W	WR	R
10	Inspection of material on receipt, sub-components and review MTC	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R
11	Inspect prefabrication - layout, cutting, forming, machining and other preparations	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R
12	Inspection of fit-up, alignment and assembly.	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R
13	Stage Inspection (Welding, fabrication, etc.)	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R

14	Welding Inspection, witness NDE inspection and other special processes	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R
15	Destructive testing (as applicable)	H	H	H	W	H	H	W	W	H	H	W	WR	H	W	WR	R
16	Final visual and dimensional inspection; checks for size, location, orientation & configuration	H	H	H	W	H	H	W	W	H	H	W	WR	H	W	WR	R
17	Witnessing of all final pressure and performance tests.	H	H	H	W	H	H	W	W	H	H	W	WR	H	W	WR	R
18	Surface preparation; Coating and painting processes	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R
19	Performance Test, FAT, IFAT & SAT	H	H	H	H	H	H	H	H	H	H	W	W	H	W	WR	R
20	internal and external Cleaning, flushing, drying; pickling and passivation, (as applicable)	H	H	W	W	H	H	W	W	H	H	W	WR	H	W	WR	R
21	Verification of preservation, packing and marking identification.	H	H	H	W	H	H	W	W	H	H	W	WR	H	W	WR	R
22	Issuance Certificate of Conformance	H	H	H	A	H	H	H	A	H	H	A	R	H	H	A	R
23	Inspection Release by Purchaser's inspection representative	H	H	H	A	H	H	H	A	H	H	A	R	H	H	A	R
24	Review final documentation package / Record Book	H	A	A	A	H	A	A	A	H	A	A	A	H	A	A	A

NOTE:
•VENDOR as applicable for the PO, this may include Sub-VENDOR if any
•H=HOLD; W=Witness; WR=Witness Random; R=Review; A=Approve
•**VDRL VENDOR Document Requirement List
•It is mandatory that the Inspection Interventions of

MANUFACTURER/VENDOR/EPCM CONTRACTOR shall be at a higher level than COMPANY. Inspection Intervention shall be HOLD for all, if COMPANY Intervention is HOLD.

EPCM may, at his discretion, increase or decrease the class of inspection over that determined as minimum based on previous selected VENDOR performance, experience, or documented and auditable feed-back system; however, any proposal to decrease the level based on VENDOR performance/experience shall be subject to prior COMPANY approval.

The actual class of inspection assigned to a specific piece of equipment or type of bulk materials shall be determined by EPCM CONTRACTOR, approved by COMPANY, and shall take into consideration the VENDOR's quality system and quality history, the equipment design maturity of the manufacturing processes, the type, use, and characteristics of the equipment, safety and environmental consequences on failure.

Inspection and test requirements shall be agreed in Inspection and Test Plans (ITP) and approved by COMPANY prior to commencing any fabrication activities.

The degree of inspection is related to the inspection requirements defined in material requisition.

All critical suborders for which inspection is required shall be identified and included in the Inspection Plan and inspected accordingly.

7.1 REMOTE INSPECTION (RIT) – REMOTE INSPECTION SURVEYS

The Remote Inspection Survey is a close-up survey that can be used as an alternative to inspection waive or if the traditional inspection survey is not allowed by proven obstacle with prior COMPANY for serious circumstances where physical inspection can't done by any means.

The Remote Inspection could be performed by the external inspection Agency assigned by VENDOR OR EPCM CONTRACTOR (Secured digital application, Data Security protection, ISO/IEC 27001 certified).

This method of surveillance is applicable to the execution of the Inspection activities, that must be previously agreed between VENDORS and EPCMCONTRACTOR, as defined in the approved ITP or any other document/correspondence, whichever is deemed appropriate.

EPCM CONTRACTOR have a right to witness the survey to watch the details of the close-up inspection through a live video stream.

RIT can be applied to arrange PIM for CR3 Supplies.

8.0 INSPECTION AND TEST PLAN REVIEW

Vendor ITP and vendor inspection and testing procedures are “owned” by the Procurement quality engineers which coordinate their review and collect the comments from COMPANY before return to the Vendor with the proper code of comment (i.e. with comments, without comments, info only, rejected).

ITP shall cover all major inspection related activities in a sequential order from review of documents, drawings through manufacturing, process controls, examination, testing, Quality documentation review, certification, pre-dispatch inspection and up to final release with guidance of AGES-SP-13-002- ITP template guideline.

The Inspector assigned to review the ITP will include “Hold”, “Witness” and “Review” points in accordance with the requirements of the purchase order, material requisition, data sheet, Code, Standards and so on.

The content of ITPs developed in a tabulated form by MANUFACTURER/ VENDOR and shall be addressed below as a minimum, in line AGES-GL-13-001 template & AGES-SP-13-002

-Inspection and testing activities.

-Responsible person.

-References (applicable Project specifications/Drawings/ Data Sheets, etc.)

-Characteristics to be verified.

-Material Certification level.

-Acceptance Criteria. -QC verified Record.

-Intervention for concerned parties MANUFACTURER/VENDOR/CONTRACTOR/ COMPANY

-Remarks

8.1 Inspection and Test plan intervention Legend:

A= Approve

The point at which relevant documents or test results shall be approved by the Concerned party with the approved Inspection & Test Plan (ITP) prior to proceeding with further activities.

R = REVIEW

A point at which relevant documents or test results shall be reviewed by the party concerned per the approval of the Inspection & Test Plan (ITP) prior to proceeding with further activities.

H = HOLD

An Inspection point, at which the concerned party shall perform 100% inspection & clear the activity as per the approved Inspection & Test Plan (ITP). No further activities shall proceed without prior written permission; Inspection Notification is mandatory.

W = WITNESS (100%)

An inspection points at which the party concerned shall witness the activity as per the approved Inspection & Test Plan (ITP); Inspection Notification is mandatory.

The MANUFACTURER/ VENDOR shall:

- Not proceed with the activity until the notification time agreed is lapsed.

- Proceed with the activity if the COMPANY abstained without any information. In this case, the CONTRACTOR shall inform COMPANY immediately via fax or e-mail.

WR: WITNESS RANDOM
An inspection points at which the CONTRACTOR/ COMPANY shall witness the activities as per the approved Inspection & Test Plan (ITP). Items selected at random from the inspection lot (of each specification and dimensions) that to be witnessed as per the approved Inspection and Test Plan (ITP), witness point (as a minimum) shall be carried out as per the following table:

No. of items in group	2 to 4	5 to 8	9 to 12	13 to 40	Over 40
Min. number of item to be inspected	2	4	6	9	25%

Wherever Witness Random inspection interventions are marked up in the approved ITP, it is the responsibility of CONTRACTOR/ VENDOR / MANUFACTURER to ensure that sample items for random or percentage basis inspection are offered to COMPANY for selection from the lot, and such sampling lot are offered on progressive basis based on the percent completion of items manufactured.

For Witness Random inspection interventions, it is VENDOR / MANUFACTURER responsibility to perform internal inspection / test for total (100%) quantity and reports/ records shall be made available to EPCM CONTRACTOR and COMPANY for review prior to selection of samples for witnesses. WR is not applicable to MANUFACTURER/ VENDOR

On random or percent witness inspections if there is any failure or rejection occurs, the extent of inspection shall be doubled and in case of further failure or rejection extent of CONTRACTOR witness shall be increased to 100%. Same control may apply to COMPANY Inspection interventions.

M: Monitoring

An Inspection point, at which the EPCM CONTRACTOR/ COMPANY will visit any work to inspect the activity during processing as per the approved Inspection & Test Plan (ITP).

EPCM CONTRACTOR will utilize AMUSE (Advanced Multiuser Standard Environment) as project software for project procured material Management System that provides applications to cover the activities of: Purchasing, Expediting, Inspection, Traffic up to field delivery of Materials, COMPANY access will be guaranteed for the system, additionally EPCM CONTRACTOR could arrange a common folder accessible to COMPANY for all records maintaining PO wise.

8.2 VENDOR TEST & INSPECTION PROCEDURES

Vendor shall provide Test & Inspection Procedures to EPCM CONTRACTOR for review/approval as per the “List of deliverables” included in the MR supply specification. Test & Inspection procedures shall specify testing method and acceptance criteria based on the applicable codes and standards / Project Requirements.

When Testing procedure require approval from EPCM CONTRACTOR and COMPANY test shall proceed only if documents have been at least approved with comments by EPCM CONTRACTOR and COMPANY and comments taken in charge by VENDOR during the test activities.

The requirement for document review (vendor reports, certificates, or other documents) is governed by the requirements specified in material requisition.

The scope of review by the shop Inspector is limited to the review of material test certificates, test reports, Welders Performance Qualifications, instruments’ certificates used for inspections and tests and so on relevant to the applicable inspection and testing during inspection at vendor’s shop.

For items for which source inspection is not required or waived, the review of material test certificates and test reports shall be assigned to EPCM CONTRACTOR & COMPANY

Inspectors or to the appointed inspection Agency.

Where acceptable certification is not made available to the shop Inspector at the time of inspection, the materials shall not be accepted, and concern be raised about it in the Inspection Report All test certification relating to tests witnessed or verified by shop Inspector as acceptable, and all accepted material certification, shall be endorsed by shop Inspector using the “witnessed/verified” stamp. The stamping shall be marked as applicable, signed and dated.

9.0 PRE-INSPECTION MEETING

Pre-Inspection Meeting (PIM), when specified, may be initiated by EPCM CONTRACTOR , the Vendor, or COMPANY to anticipate and prevent problems which may result in costly repairs or delivery delays of the equipment involved & The purpose of the Pre-Inspection Meeting (PIM) is to review and setting up all detail and requirements of inspections/quality control, with respect to engineering, fabrication and manufacturing plans and procedures. .

Pre-Inspection Meeting (PIM) shall be conducted with any hired Supplier / Principals, For

Criticality Ratings one (1) or two (2) and / or equipment with Inspection levels I & II & long

leading items, bulk items including piping, structural, E&I items…etc, PIM may be held through remote meetings (MS Teams etc.). refer to AGES-GL-13-001

For CR 3 if requested will be carried out via MS team only.

This meeting shall take place when PIM package engineering and quality and manufacturing procedures have been developed by vendors and always prior to start any fabrication work for all major equipment purchase orders (identified by complexity of equipment, metallurgy, fabrication, welding, testing and assembly). Refer to AGES-GL-13-001.

PIM shall be held at Vendor location, and it is the duty of Vendor to arrange the participation of their engineers and QA/QC representatives where appropriate.

Prior to holding PIM, Vendors shall submit to EPCM CONTRACTOR for acceptance of the ITP, inspection and testing procedures and the applicable drawings, WPS/PQR which are the PIM package.

EPCM CONTRACTOR shall ensure that the approval status of the key deliverables (at least Approved with Comments) and issue PIM Notification to COMPANY at least 4 weeks prior to the PIM.

The PIM package shall be submitted for the COMPANY final review and approval at

least two (2) weeks prior PIM commencement.

The Key documents to be included in PIM Package, in line with AGES-SP-13-002 and AGES- GL-13-001 QAQC requirement, will be proposed during Kick off Meeting, taking

into consideration type of Supply and manufacturing schedule

The vendor will be formally notified of the Pre-Inspection Meeting by EPCM with the relevant meeting agenda.

Coordination of the meeting will be the responsibility of the PQE who will notify all parties of the proposed meeting date, time, and location.

PQE will contact the Vendor prior to the meeting to verify the Vendor is in possession of all applicable documents with the latest revision.

For the complex Supplies the manufacturing of different major components could be scheduled to start in different timeframe: in those cases, VENDOR/EPCM CONTRACTOR will propose different PIM dates in order not to affect manufacturing plan and PIM package documentation shall be submitted to cover related components accordingly.

9.1 Attendance to the PIM

- EPCM CONTRACTOR Inspector and/or Agency Inspector.
- Procurement quality Engineer (for high criticality items).
- EPCM CONTRACTOR Specialty Engineer in charge (as necessary and for high criticality items).
- COMPANY Representative.
- Vendor's Project Manager, QA/QC Manager and Specialty Engineer.
- Main Vendors' supplier representatives (as necessary for main/key components).

9.2 PIM AGENDA

- Safety, Health and Environmental topics.
- Material description
- Review of Purchase Order.
- Scope of work.
- Delivery time.
- Delivery terms.
- Options.
- Packing.

Review of applicable references

To verify the latest revision and availability, in vendor hands, of the following documents:

- Material requisition.
- COMPANY job specifications.
- EPCM CONTRACTOR job specifications.
- Codes & Standards. VDRL (Vendor document register list)

Review of applicable vendor's documents

To state revision and approval status for the following documents:

- ITP.
- Material certification levels
- Fabrication drawings (where applicable).
- Work procedures (WPS & PQR, hot forming & PWHT).
- Test procedures.
- NDT procedures.
- Manufacturing procedure specification, etc..

Discussion on applicable references and documents

- The vendor’s exception to purchase order technical requirements, if any.
- Request of concession to Wood.
- EPCM CONTRACTOR comments on Vendor's documents.
- Conflicts and discrepancies, if any.

Technical requirements for tests and inspection

- Definition of EPCM CONTRACTOR and COMPANY inspection and tests witnessing i.e. Hold / Witnessed / Review points.
- Statutory Authority Inspection where applicable.
- Certification and / or Inspection data book.
- Review of Production Schedule, and Inspection Look Ahead

Schedule Source inspectable materials

- To define buy-out items / materials to be inspected at source of supply.
- To clarify quality requirements on Sub-vendors.
- To define applicable references for Sub-vendors.

Communication lines

- To define people involved for inspection activities and co-ordination, for circulation of information and/or written communications.
- Notification of inspection.

Involvement of Third-party Agencies.

- Identifying the Third-party agency identified by Each party and their role during manufacturing.
- Assigned Third party by vendor and the scope of participation (for certification, ASME Stamp, etc..)

QA/QC system

- To review Manufacturers' QA/QC System qualifications as they are related to the fabrication/production of purchased items.
- Nonconformity handling.
- Review requirements for Manufacturing Record Book (MRB) and electronic Deliverables Index approval
- Release and punch list handling.
- Packing and preservation.
- Lesson learnt discussion and capture.

Workshop tour

To carry out, if deemed necessary, a workshop tour in order to become familiar with the available facilities, and with personnel belonging to QC and test laboratory, if any.

Actions to be taken

- To define actions to be taken by Vendor.
- To define actions to be taken by Wood.
- Job progress status review
- Engineering/Drawings.
- Materials Procurement.
- Fabrication.
- Delivery.

Meeting attendees

To list name and job position.

EPCM CONTRACTOR may amend the meeting agenda as appropriate, due to the type of equipment or material ordered.

EPCM CONTRACTOR assigned third party inspector will attend PIM as required and check:

- Vendor workshop status and assigned area for project PO execution.
- Vendor equipment and testing devices calibrations.
- Welders' performance continuity.
- NDT technicians as applicable qualifications and certification.
- Record any actions from PIM for follow up during subsequential visits.

10.0 NOTIFICATION FOR INSPECTION (NFI)

EPCM CONTRACTOR to submit 3 weeks' integrated manufacturing and inspection look ahead schedule to COMPANY and shall include look ahead schedule for PIM and FAT activities.

According to the approved ITP, VENDOR shall issue NFI, for every witness, random witness or hold point for EPCM CONTRACTOR /COMPANY, according to project template refer to Appendix 4, according to the following plan:

• INSPECTION OUTSIDE & INSIDE UAE: 14 calendar days advance notice (any modification shall be informed 72 hours prior to activity) PIM / FAT not less than four (4) weeks' notice (re-confirmation 72 hours prior to activity) COMPANY shall give EPCM CONTRACTOR forty-eight (48) hours-notice in writing of its intention to attend the test or ask for a postponement of not more than forty-eight (48) hours, if required.

The inspection notification will follow the sequential numbering for each PO NOI numbering will be as follows:

Project	PO number	Vendor	Serial number	REV
P5 DBN	xxxxxxxx	xxxxxx	1,2,,3,xxxxx	

As stated in section 8.1 EPCM CONTRACTOR will utilize AMUSE system for the material management during manufacturing up to delivery, however the Inspection notification received from vendors will be sent to COMPANY via Email to COMPANY focal points for COMPANY reference and further arrangements.

Notification mails will be sent to COMPANY with identified subject that:

- Start with INSPECTION NOTIFICATION
- Then PO number.
- Then Notification number.
- Dates of inspection.
- Then Vendor
- Items
- Location.
- Inspection stage (PIM, INTERMEDIATE, FINAL) refer to below example

  Sample mail subject:

  "INSPECTION NOTIFICATION -PO-SD-SEP25-PI-0001 | IN NO.: P5./SESMC/PO-SD-SEP25-PI-0001/0006/FLOVEL | 27.06.2025,10.07.25,16.07.25,18.07.25 | FLOVEL VALVES | CHECK VALVE | INTERMIDIATE"

Notification mail body shall include notification details, and ITP inspection steps.

11.0 INSPECTION 3WEEK LOOK AHEAD PLAN

The 3-Weeks-Look-Ahead program is the tentative schedule of inspection activities to be distributed by POM to COMPANY on a weekly basis.

The 3-Weeks-Look-Ahead Inspection Program is for purpose of information and planning only, dates can vary according to work progress. Actual activity is executed based on official Witness Inspection Notifications from VENDOR.

The report will be submitted covering equipment, packages, and materials identified according to the list agreed between CONTRACTOR and COMPANY

The 3-Weeks-Look-Ahead schedule will include also PIM and FAT.

11.1 EPCM INTERNAL INSPECTION ASSIGNMENT & INSPECTION VISITS

Source inspections will be organized and coordinated by PQE and performed by EPCM CONTRACTOR Inspectors and Inspection Agencies acting on EPCM CONTRACTOR behalf.

EPCM CONTRACTOR will issue Inspection request forms via suitable e-mail to the Inspection Agency to initiate source inspection. The inspection Agency shall propose suitable Inspectors' CVs for EPCM CONTRACTOR approval. Selection of Inspectors shall be based on overall experience as per AGES- GL-13-001requirements, experience in inspection of commodity/equipment type to be inspected and previous experience with EPCM CONTRACTOR/COMPANY. PQE will review the CV to ensure the nominee has suitable qualifications, technical knowledge and experience related to the scope of supply. Interview of Inspector may be considered depending on complexity of item under inspection and/or outcome of CV review.

The following documents in the latest revision shall be provided with the inspection request to the Inspection Agency:

- Unpriced copy of purchase order and revision(s) as applicable.
- Material requisition and applicable job specifications listed in material requisition.
- Vendor ITP.
- Vendor inspection and testing procedures.
- Document status report (document status report lists vendor documents with revision number & review status code for given purchase order). Reports of previous visits, if any.
- Any other information that may be deemed necessary.

If circumstances make it impossible for copies to be in the shop Inspector's possession during the visit, the shop Inspector shall request the Vendor to make available such documents in the Vendor's possession. Revision and approval code of all Vendor documents (drawings, data sheets, procedures and so on) shall be checked by shop Inspector against the latest revision mentioned in document status report provided by project inspection coordinator) especially for final inspections.

Following each visit, the Inspector shall issue a detailed inspection report. Each report shall be numbered and checked and signed off by the PQE. After the inspection report is uploaded in AMUSE (EPC SYSTEM) system and distributed to the parties by e-mail according to the Project distribution matrix.

When work is carried out on consecutive days, as may be the case on final inspection of major equipment and materials, this may be covered by a single report with maximum inspection visits of one week that's mean the Inspection report will be officially issued on a weekly basis.

The inspection reports shall be transmitted by e-mail to the PQE, preferably on the same day of inspection but no later than 48 hours from the inspection.

11.2 F.A.T. - FINAL INSPECTION AND MATERIAL RELEASE

The final Inspection is subject to the completion of the following actions:

- All test reports and records pertaining to the products are available and properly filed into Final Book MRB.
- All approved concession requests, corrective action requests and non-conformity reports are closed out.
- All drawings, data sheets and procedures are approved by the EPCM.
- The in-house testing / inspection on the materials has been successfully carried out. Final inspection will consist as a minimum of the following steps:
    - Functional testing and Seasonal Performance Test (where applicable)
    - Visual inspection for workmanship & dimensions
    - Review of the material traceability & review of material test certificates
    - Compliance with the drawings, specifications and data sheet and quantity.,
    - Review of welder traceability chart and qualifications

Review of NDT reports and personnel qualification. Once the inspection activities have been successfully completed EPCM CONTRACTOR will issue the IRN (Inspection release note); the IRN shall be signed by EPCM CONTRACTOR and sent for Info to COMPANY for signature.

The IRN authorizes the VENDOR to proceed with the material packing.

The IRN can be issued with a Punch List with Category “B” with COMPANY approval; it will be up to EPCM CONTRACTOR care to check that all corrective actions are made before shipment or at site for these points.

IRN Log needs to be prepared and maintained updated BY EPCM CONTRACTOR on weekly basis and sent to COMPANY

The packing inspection consists of the following main inspection steps:

- Check positive results in FAT report and verify all the points in FAT check list (if any)
- Internal & external cleaning
- Verification of flange surfaces and preservation
- Check of warning nameplate
- Check of equipment nameplate

- Check of preservation method
- Check of shipping marking
- Check of packing dimensions (as applicable)

Upon positive completion of the Final Inspection, EPCM CONTRACTOR inspector will issue the Inspection Release Note that shall be sent to COMPANY for signature. Upon positive completion of the Packing Inspection, EPCM CONTRACTOR will issue the Shipping Release Note that shall be sent to COMPANY for info together with the packing list signed by EPCM CONTRACTOR.

11.2.1 INSPECTION REPORT & INSPECTION RELEASE NOTE

After an inspection the appointed inspection coordinator receives, check and distributes Inspection Reports and ensures the contents are satisfactory.

Copy of Inspection Reports shall be issued in a timely manner and shall be received by COMPANY within 3 working days from the inspection date

In case of non-positive inspection results or when EPCM CONTRACTOR /COMPANY waive a W inspection, Area Inspectors/Engineers will report acceptance or rejection from the VENDORS' works immediately by submitting a written Inspection Report sent to the Inspection Coordinator with copy to COMPANY.

Reports shall be submitted after every visit except for several visits that are carried out in one week. Then a weekly report will be acceptable, and the daily Flash Report shall be submitted through the weekday inspections.

INSPECTION RLEASE NOTES

EPCM CONTRACTOR inspection personnel shall issue Inspection release notes (IRN) that shall be duly endorsed by COMPANY representative at time of inspection.

For those inspections with no COMPANY attendance the IRN shall be signed by EPCM CONTRACTOR and submitted to COMPANY for endorsement, in order not to affect schedule for material release.

In the case of Observation/open issue EPCM CONTRACTOR issue a Punch-List and keeps tracking to monitor related closeout. No Release with Punch A or NC without COMPANY approval.

EPCM CONTRACTOR Inspection personnel shall issue IRN for Sub-VENDOR items to be delivered to main VENDOR works or directly dispatched to site, and such IRN's shall also be endorsed by COMPANY prior to shipping.

The Sub-VENDOR items requiring IRN shall be to the extent required by COMPANY approved ITP and as agreed at PIM.

The IRN signed by PQE authorizes the vendor to proceed with the material packing

11.3 NON-CONFORMITIES

Vendor non-conformity reports shall be issued by EPCM CONTRACTOR Inspector and sent immediately to the PQE whenever materials and associated documentation presented at a stage or final inspection fail to satisfy the requirements of the purchase order, material requisition, job specifications, Code, Standards and so on.

Upon receipt of the VNCR, Vendor fill NCR with the proposed corrective action & Root cause analysis (for major NCRs), which may refer to replace or repair the defective part or component or issue a concession request asking for acceptance of a deviation, no later than 48 hours.

For major NCRS, PQE will expedite Vendors as needed for issuing the RCA & corrective action proposal and submit to COMPANY for review before CA implementation, correction actions implementation will be witnessed by EPCM & COMPANY inspectors and close out shall be endorsed by them.

Where major NCRs:

Where the rework may result in product deviation from original requirements

Where product is “Accepted as is” which may necessitate issuance & COMPANY approvals of DCA

For NCRs require:

•Root Cause Analysis.

•repair procedure development & approval and/or correction on critical parts.

•material noncompliance and requirements of verification test on materials.

•any non-conformity causes failure in tests of items.

•Any NCR that will affect manufacturing schedule.

For Minor NCRs, PQE will ensure corrective action and closeout, by VENDOR, & submit to COMPANY representative during inspection visits.

The due date for closure shall be also indicated in consideration of not having any impact to the job delivery schedule

The recovery actions discussed with vendor (if available) or proposed by the VENDOR/EPCM CONTRACTOR will be evaluated from the PQE to classify as Outstanding point (observation/area of concern) to be closed within the next inspection or as NC.

EPCM CONTRACTOR shall maintain traceability of Punch List and NC in the Quality

Finding Log regularly updated to monitor closeout and NC shall be communicated to COMPANY immediately within 24 hours.

Nonconformities will be handled according to project NCR procedure number PP-30201_50150_LT_HE-GG-000-51-00-003.

11.4 MANUFACTURING DATA BOOK

The final certification shall be collected by Vendor in the Manufacturing Data Book (MDB) as per MDB Index.

The EPCM CONTRACTOR Inspector shall check if the content of the inspection documents in the inspection data book complies with the accepted data book index and are stamped where applicable with the acceptable status code to meet project requirements.

The shop Inspector shall review the inspection data book on an ongoing basis with accepted documentation included.

MTCs/test reports for sub-supplied items not inspected or required review by EPCM CONTRACTOR Inspector shall have the stamping and signature by the main Vendor.

For sub-supplied items inspected by shop Inspector, MTCs/test reports review shall be as for main Vendor items. All sub-supplied MTCs/test reports shall be stamped and signed off by the main Vendor before endorsement by EPCM CONTRACTOR Inspector.

The copy of the ITP included in the inspection data book shall be reviewed without comments with the signatures of the parties involved. All completed separately listed tasks of the ITP shall have been endorsed by the Vendor, EPCM CONTRACTOR Inspector, COMPANY.

12.0 SUPPLIER SURVEILLIANCE AUDITS

Suppliers' quality surveillance audits / shop audits may be undertaken based on any needs identified because of the reviews conducted on proposed vendors / Supplier's Quality management system and technical evaluation results prior to PO award or during execution

Suppliers' quality surveillance audits may also request these audits in the following circumstances:

- When vendor / supplier had a history of inadequate capability, poor Quality or failures with COMPANY or other operating companies.
- When vendor / supplier has not supplied material to COMPANY before.

When there are major doubts about the Vendor's / Supplier's / Manufacturer's systems

and controls, Sufficient experience, facilities, and resources such as machines, manning, and procedures to provide the materials / equipment / items according to the PO's technical, Quality, commercial, and schedule requirements.

Supplier audit will follow project audit procedure number PP-30201_50150_LT_HE-GG-000-51-00-002

13.0 TEMPLATES & REPORTING FORMAT APPENDICES

- PIM MOM- APPENDIX- 01
- INSPECTION REPORT APPENDIX-0 2
- IRN FORM APPENDIX -03
- INSPECTION NOTIFICATION APPENDIX- 04

APPENDIX-01 – PIM-MOM

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 1 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

VENDOR NAME:	
Meeting Date&Time:	
Meeting Place:	

Project:

Subject of Meeting: Pre-Inspection Meeting (PIM)

P.O. No. XXXXXXXXXX **PO date:** XXXXXXXXXX

Supply Description: XXXXXXXXXX **MR no.:** XXXXXXXXXXXX

Attendants:

VENDOR		WOOD		COMPANY	
Name	Position	Name	Dept./Position	Name	Dept./Position

Distribution to:

WOOD			
Name	Dept.	Name	Dept.

Introduction- Purpose of Meeting:

a) This Minutes of Meeting covers the requirements for inspection and test of the equipment and materials furnished by Vendor to WOOD in connection with the supply for the project.
b) To ensure that Vendor has received, read, properly interpreted, and will comply with the purchase order and all referenced applicable documents and attachments, including the correct revisions.
c) To confirm that the supplier agrees to comply with the requirements of the order except for deviations/clarifications discussed and agreed during the bidding stage and other meetings held until now.
d) To facilitate understanding of the requirements by reviewing the purchase order, requisition, drawings, data sheets, specifications, etc.
e) To establish Project inspection requirements and Inspection &Test Plan (I.T.P.).
f) To establish rules of inspection activities upon mutual agreement.
g) Anticipate and prevent problems which may result in costly repairs or delivery delays of the equipment/material involved

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 2 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

REPORT CONTEXT:

1 - PROJECT TEAM STRUCTURE & COMMUNICATION LINES
2 – CONTRACTUAL DOCUMENTS DRAWING/ENGINEERING STATUS
3 – CONTRACTUAL DOCUMENTS PROCEDURES/DOCUMENT STATUS
4- CONTRACTUAL DOSUMENTS PROCEDURAL DELIVERABLES STATUS
5 - MATERIAL STATUS
6 - MANUFACTURING/FABRICATION & DELIVERY STATUS
7 - PURCHASE ORDER AND SPECIFICATION REVIEW
8 - REVIEW / DISCUSS KEY ELEMENTS OF THE SUPPLY
9 - VENDOR EXCEPTIONS
10 - INSPECTION AND TEST PLAN (QUALITY CONTROL PLAN), WITH ALL WITNESS AND HOLD POINTS
11 - NOTIFICATIONS FOR INSPECTION
12 - MANAGEMENT OF NON-CONFORMITY REPORTS (NCR)
13 - PACKING, MARKING, PRESERVATION AND PREPARATION FOR SHIPMENT
14 - RELEASE FOR SHIPMENT
15 - MANUFACTURING RECORD BOOK (MRB) REQUIREMENTS
16 - SHOP TOUR
17 - SUMMARY OF ACTIONS REQUIRED
18 – MEETING ATTENDEES
19 - ATTACHMENTS

TERMS AND DEFINITIONS USED IN THE PRESENT MOM
COMPANY / END USER:
LICENSOR:
PROJECT:
EPCM: WOOD
VENDOR / SUPPLIER:

HEALTH, SAFETY, SECURITY AND ENVIRONMENTAL (HSSE) TOPICS
(Discuss Vendor Internal safety requirements and PPE during shop visits)
VENDOR and/or Sub-VENDOR are responsible to ensure workers, visitors and property's health and safety by implementing a HSE system that prevents the risk of accidents during the execution of the Project as per workshop health and safety management system, International standards and safe working practices. All EMPLOYER / EPCM/COMPANY representative shall be instructed by VENDOR representatives on the potential risk during the activities at workshop as well as emergency arrangements. They shall be provided with the necessary personal protection equipment's (PPE's)..
CONTRACTOR inspectors and other CONTRACTOR's personnel will be entitled to register and maintain a record of all unsafe acts and conditions identified during the visit and will report them to Vendor for corrective actions, implementation and general improvement.

DESCRIPTION (MATERIAL - ITEM – EQUIPMENT):	VENDOR JOB NO.	INSPECTION CLASS

Sr. N°	Description	Actions by	Due Date
1	PROJECT TEAM STRUCTURE & COMMUNICATION LINES		
2	DETAILS OF ITEMS ORDERED, QUANTITY, CDD, VENDOR'S JOB NUMBER:		
2.1			

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 3 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
2.2	**Purchase Order delivery date** By Order ITEM NO. | Expected | Assessed by WOOD | Point of Delivery Remarks on delivery: - Vendors confirm the delivery dates. ☐ Yes ☐ No. - Vendor current workload affects the delivery ☐ Yes ☐ No. - Manufacturing schedule ☐ submitted ☐ Not submitted		
3	**ORGANIZATION CHART (Vendor's QA/QC organization)** ☐ Submitted. ☐ Organization chart will be submitted within:		
4	**PURCHASE ORDER ACKNOWLEDGEMENT VERIFICATION (Acceptance Letter verification / Exceptions / deviations)** ☐ Acceptance Letter dtd.: ☐ List any exceptions / deviations: ☐ Remarks: Remarks:		

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 4 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
5	**REVIEW OF PURCHASE ORDER ATTACHMENTS (Vendor's knowledge and Completeness check)** ☐ Verified completeness and scope of supply. ☐ Highlighted specific requirements regarding the supply. ☐ All Inspection Related Clauses and Requirements reviewed and discussed. ☐ Vendor agreed to comply and meet to all the Inspection Related Clauses and Requirements. ☐ Remarks:		
6	DRAWINGS/ENGINEERING STATUS **(PENDING POINTS / ISSUES only)**		
6.1	Engineering issues /general status has been discussed during the meeting,		
6.2	**Engineering Documents submittal status**:		
6.3	**Open Technical point/queries:**		
6.4	**Open Deviations / Concessions:**		
6.5	**Clarifications (if any)**		
7	**REVIEW OF APPLICABLE CONTRACTUAL DOCUMENTS / SPECIFICATIONS / PROCEDURES / CODES / STANDARDS**		
7.1	**ORDER OF DOCUMENT PRECEDENCE** In the event of any conflict between the applicable documents, the order of precedence shall be as follows: 1.UAE Statutory Legislation and Environmental Regulations 2.ADNOC HSE Regulations, HSE Standards and HSE Code of Practice 3.Data Sheets 4.Design Basis 5.Project Specifications and addendum to AGES / DGS (Note-1) 6.COMPANY Standards / Specifications and AGES / DGS (Note-1) 7.International Codes and Standards Note-1 AGES Addendum/AGES shall be considered wherever AGES addendum/AGES is available. DGS Addendum/DGS shall be considered only in case AGES Addendum/AGES is not available. However, in case of conflict between the various specifications, standards and the requisition, most stringent requirements shall govern. EPCm CONTRACTOR/VENDOR shall refer any such conflict, and any other matter, which requires further interpretation, to the attention of COMPANY and COMPANY's interpretation shall be final. Resolution of any conflict shall be obtained from COMPANY in writing before proceeding. Any deviation from COMPANY standard accepted in the existing facility design shall not be considered as basis for this PROJECT design and any deviations shall be submitted to COMPANY for approval before proceeding.		
7.2	☐ Review of the Material Requisition latest revision no. /Rev. xxxxxxxxxxxxx		

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN PRE-INSPECTION MEETING (PIM) REPORT	ADNOC
Page 5 of 12		PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
	☐ Review of the Supply Specification. ☐ The Supplier has received the MR in Latest Revision (see below remarks, if any) ☐ Review of the Documents Listed in the Material Requisition Vendor confirms that the latest revision of applicable specs is in their hands. ☐ Remarks: With reference to Material Requisition XXXXXXXXXXX, REV-XXXX it has been shared that also will be considered applicable List of applicable specs as applicable.		
COMPLIANCE WITH SPECIFICATION VENDOR shall strictly comply with the adopted Codes and latest specifications revisions referred into "Material Requisition". Any exceptions shall be itemized by VENDOR in their bid and shall not be considered accepted unless approved in writing by EPCM contractor & COMPANY.			
7.3	**GENERAL LIST OF APPLICABLE STANDARDS (according to the MR)** As per Material Requisition NO.XXXXXXXXX		
8	PROCEDURES/DOCUMENT STATUS **INSPECTION&TEST PLAN, INSPECTION AND TEST PROCEDURES** & PROCEDURAL DELIVERABLES STATUS		
8.1	**ITP no. XXXXXXXXXXX Status & remarks /comments/discussion** ☐ Submitted. ☐ Pending discussion		
8.2	**WELDING /NDE Operators Certifications/Qualification** NDE Operators Certifications/Qualification shall be always available during inspections and any time requested by contractor and/or contractor's inspector. NDT Operators Certifications/Qualification The required documentation supporting qualification and certification of NDE testing operators has to be submitted by Vendor. NDE Operators Certifications/Qualification shall be always available during inspections and any time requested by contractor and/or contractor's inspector. Welders/ welding operators Qualification & certification status.		
8.3	**Other INSPECTION AND TESTING PROCEDURES (as applicable)** ➢ **Welding procedures/ PQRS/Welding map/consumable/ Weld overlay.** ☐ Submitted. ☐ Pending discussion		

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 6 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
	NDT procedure and applicability: ☐ Submitted. ☐ Pending discussion **Applicable NDT & Extent:** **NDT execution:** ☐ inhouse ☐ external subcontractor ➢ **Hydrostatic/Leak Test procedure** ☐ Submitted. ☐ Pending discussion ➢ **Manufacturing Procedure:** ☐ Submitted. ☐ Pending discussion ➢ **PMI procedure:** ☐ Submitted. ☐ Pending discussion ➢ **PWHT & Heat treatment etc.....** ☐ Submitted. ☐ Pending discussion ➢ **PO Materials & certification** Material certification level as per project specification for PO items XXXXXXXXXXXXXXXXXX Material requirements compliance to sour service and SPWHT (as applicable) XXXXXXXXXXXXXXXXXX Material production tests ☐ inhouse ☐ external certified LAB		

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 7 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
8.4	**Painting requirements:** Considering the scope of supply, VENDOR requires to have a dedicated Pre JOB Meeting focused onto Coating part of this supply. The coating documentation as per agreed Vendor Document List will be discussed during a Pre-Job Meeting for Painting to be held in the coating workshop. Along with Selected team. The purpose of this meeting will be to verify if VENDOR can satisfy all the requirements of the contractual specification for what concern place of work, instruments and personnel, clarify any doubt relevant to the coating system selected, discuss eventual deviations. The NFI for Pre-Job Meeting for Painting shall be raised for info. **Painting procedure** Next revision to be issued by Vendor within current week. ☐ Submitted on ☐ To be submitted External /internal Painting applicability Painting /coating execution: ☐ inhouse ☐ external subcontractor Vendor comply to project specification for the painting system and finishing colour.		
8.5	**Pickling and passivation:** **procedure** Next revision to be issued by Vendor within current week. ☐ Submitted on ☐ To be submitted		
9	**NOTIFICATION FOR INSPECTION (NFI) TO CONTRACTOR (Project Format)**		
9.1	Unless otherwise specified, VENDOR shall notify to the CONTRACTOR of the expected dates for Hold (H), Witness (W), Random Witness (RW) and First of Kind (F) points 15 calendar days in advance. Notification shall be sent through official email using the NFI Project Form for all the activities identified with the inspection points on ITP.		
9.2	Vendor Contractor /Sub-Vendor shall assure that material and documentation associated are ready for inspection before submitting the notification for Inspection (NFI). In case the Inspection cancellation will occur, it shall be confirmed at least with three working days in advance, otherwise the cost of inspection visit will be charged to Vendor Contractor /Sub-Vendor (as a minimum 8 working hours will be charged for this concept).		

Sr. N°	Description	Actions by	Due Date
9.3	In case of failure of any test, the new re-test shall be considered as a Hold point, independently if the initial test was a witness or monitoring point. Consequently, a new notification for retest shall be issued with the proper time of notice.		
9.4	Where Company/WOOD or TPIA elects to waive an "H" or "W" OR "RW" visit to Vendor's premises, written confirmation will be sent by the TCM Inspector. In that case, VENDOR should: a) Either prepares the related documentation for CONTRACTOR's Inspector revision and approval during his next visit. Upon approval, said documentation will be included in the Final MRB. b) VENDOR shall submit one copy of the certification to CONTRACTOR for review and endorsement, in next visit and prior to shipping the corresponding material or items. After endorsement, the certification will be returned to the VENDOR for acceptance. The waiving to attend an "H" or "W" point does not liberate VENDOR from carrying out the test. Failure of the CONTRACTOR/COMPANY representative/s to be present at the appointed time will serve as the CONTRACTOR/COMPANY waiver of that inspection for Witness & RW interventions only .		
9.6	Remote Inspection Technique (RIT) - Remote Inspection Surveys (if applicable) This method of surveillance is applicable to the execution of the Inspection activities, that must be previously agreed between VENDOR and CONTRACTOR.		
9.7	**The Inspection Notifications shall be sent from VENDOR to EPCM CONTRACTOR to the following:**		

The Inspection Notifications shall be sent from EPCM CONTRACTOR to COMPANY to the following:

TO:	position	Name	Email
TO:			
+			

Sr. N°	Description	Actions by	Due Date
	Following personnel from Vendor will share notification to EPCM and are focal point of the quality and inspection: xxxxxxxxxxxxxxxxxxxxxxxxxxxxxx		
10	**INSPECTION SCHEDULE / PLAN LOOK-AHEAD (Monthly/biweekly/weekly)**		
10.1	INSPECTION PLAN shall be issued/updated by VENDOR on weekly and it shall include the following documents: Vendor document submission NARRATIVE and Progress Overall. Inspection look ahead for the PO items including subvendors.		
11	**INVOLVEMENT OF THIRD-PARTY INSPECTOR (TPIA) / INSPECTION AUTHORITY (AI) / STATUTORY AUTHORITY – IF APPLICABLE**		
11.1	Participant to the PIM: Authorized Inspector (AI): ☐ *YES (see below 14.2)* ____ ☐ *NO* TPIA: ☐ *YES (see below 14.2)* ____ ☐ *NO*		
11.2	☐ Vendor to inform TCM of the Name and Company of the assigned TPI *Company / Agency* — *Name* Inspection Agency on Behalf of EPCM Inspection Agency on Behalf of COMPANY		
12	**NON-CONFORMITIES**		
12.1	VENDOR shall submit to Contractor all the non-Conformity raised during the project for its own product and for the SUB-VENDOR products.		
12.2	➢ Internal Non-Conformance Reports shall be issued by Vendor using their own format and submitted to EPCM. ➢ In Case Non-Conformance will be found by EPCM inspector during inspection visits OR Major NCRs, NCR will be issued on Project format and supported by vendor NCR (for major NCRs). ➢ All issued NCRs shall be duly registered in the Vendor log. ➢ EPCM request to be informed about all issued NCRs and proposed RCA & corrective actions & Correction actions. EPCM reserves the right to ask a Root Cause Analysis and corrective and preventive actions, for issued NCRs. All NCRs issued Including ones issued by EPCM shall be included in the final documentation MRB (in the specific section).		

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 10 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
13	**PACKING/SHIPMENT/TRANSPORTATION AND PRESERVATION REQUIREMENTS**		
13.1	**Preliminary Packing List** (Shipping/Transportation Lists of packages with overall dimensions and weights) Due date: ☐ Submitted on ☐ To be submitted		
13.2	**Shipping/Transportation Drawing** (Including Assembly with indication of Weight and Centre of Gravity) Due date: ☐ Submitted on ☐ To be submitted		
13.3	**Packing and Preservation Procedure**		
13.4	**Packing List** shall be submitted by vendor by using the WOOD templates and fully meet and comply to its content. Vendor is requested to submit the SPL for each lot on or before Packing NFI duly fulfilled including all information of specific lot.		
13.5	Special tools shall be delivered in separate packages with their own packing list		
13.6	Packing as well as necessary protection shall meet the prescriptions of the Project Packing Specification xxxxxxxxxxxxxxxx.		
13.7	**PRESERVATION REQUIREMENTS** shall meet the minimum requirements of Project Specification for initial preservation. A preservation method during transport must be as per the approved procedure prior dispatch of the equipment. Delivered equipment must be effectively protected against corrosion. This protection shall be adequate for the period (delivery and storage at site) specified in the Purchase Conditions. Storage and Preservation procedure to be submitted XXXXXXXXXXXX		
14	**INSPECTION RELEASE - IRN (Inspection Release Note)**		
19.1	At the completion and acceptance, by WOOD Inspector, of the manufacturing, testing and packing of all equipment, WOOD will issue the IRN (Inspection Release Note) to authorize VENDOR to ship the goods. VENDOR to provide Material test certificates and all inspection and test report/certificates at the time of the inspections.		
15	**FINAL DOCUMENTATION/MANUAL REQUIREMENTS**		

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 11 of 12	PRE-INSPECTION MEETING (PIM) REPORT	PIM MOM NO: Proj Nr-Po.NO.-Vendor-PIM-XXX

Sr. N°	Description	Actions by	Due Date
15.1	The MRB documents shall be prepared according to Specification – and approved MRB index document no. XXXXXXXXXXXXX MRB final documents shall only be compiled and submitted in accordance with approved Indexes in acceptance code A by WOOD.		
	MRB & MRB INDEX		
15.2	**MRB Index** (MANUFACTURING RECORD Index) Due date: ☐ Submitted on XXXXXXXX ☐ To be submitted		
16	**MANUFACTURING/FABRICATION & DELIVERY STATUS** *(Review fabrication schedule and Inspection Look Ahead schedule, critical paths and long-lead equipment/material. Review location of manufacturing facilities and shop order numbers)*		
16.1	Raw Material (100%) available. Fabrication/manufacturing schedule including VDL submissions.		
17	**DETAIL OF ANY SUB-ORDER (review of sub-orders requirements for inspection at sub-vendors works)**		
17.1	**Sub-vendor list** **All sub-vendors shall be from COMPANY AVL** ☐ Submitted on XXXXXXXX ☐ To be submitted Separate PIM required for main sub items ☐ yes ☐ No **Sub-vendors document submission status for main items:** Raw Material (100%) available. Fabrication/manufacturing schedule including VDL submissions		
18	**ACTION LIST – Target period to define for each action separately.**		
18.1	Refer to below table "action list".		
19	**WORKSHOP TOUR**		
19.1			
20	**LESSON LEARNT**		

Sr. N°	Description	Actions by	Due Date
26.1	None.		
21	**ATTACHMENTS**		
21.1	Refer to below table "annexes".		

	ACTION LIST		
description of action Item	MOM clause no.	action by	Action date due

ANNEXES ☐ *YES (total number of pages:)* ☐ *NO*	
ANNEX no.	Document name / type
01	Purchase Order extraction
02	Document Status
03	Manufacturing Progress
04	Suborder copy

---------- end of report ----------

APPENDIX-02 INSPECTION REPORT

wood. Page 1 of 8	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN INSPECTION REPORT IR	ADNOC IR NO.: Proj Nr-Po.NO.-Vendor-PIM-XXX

REPORT No Project No.- Po no.- vendor-IR-XXXX	CONTRACT	CLIENT	PAGE 1

Equipment description			MR NO. INSPECTION CLASS:
VENDOR			ORDER NO.
SUB VENDOR			ORDER DATE
ADDRESS FOR ORDER			SUB-ORDER NO.
INSPECTION LOCATION (Address for Inspection)			
INSPECTOR NAME:	DATE OF VISIT	DATE OF NEXT VISIT	INSPECTION AGENCY
NOTIFICATION NUMBER:	STAGE INSPECTION		

REPORT CHECK LIST:

1 - LIST OF ATTENDEES
2 MATERIAL READY FOR TEST/INSPECTION
3- APPLICABLE REFERENCE/SPECIFICATIONS/CODES
4 - INSPECTION AND TESTS WITNESSED /& RESULTS OF TESTS AND INSPECTION
5 - CERTIFICATION REVIEWED AND/OR SIGNED
6 - TEST EQUIP.T CALIBRAT. & PERSONNEL QUALIFICATION
7-SUMMARY (RELEASE, REJECTION, NON-CONFORMITY)
8 - ACTION TO BE TAKEN OR RECOMMENDATION
9 - T.P.I. OR STATUTORY INSPECTION AUTHORITY (IF ANY)
10- ATTACHMENTS
11- PRESENT DELIVERY DATES OF MATERIAL
12 - HEALTH, SAFETY, SECURITY AND ENVIRONMENTAL (HSSE) TOPICS
13.PHOTOS

1. LIST OF ATTENDEES

Attendee Name	Position	Organization Name	Contact Details (Email / Cell No)

ISSUED BY _____ DATE OF REPORT _____ REVIEWED BY _____

(Stamp and Signature)

APPENDIX - 02_INSPECTION REPORT FORM - MODIFIED

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN INSPECTION REPORT IR	ADNOC
Page 2 of 8		IR NO.: Proj Nr-Po.NO.-Vendor-PIM-XXX

ORDER NO.	CONTRACT	CLIENT	PAGE 2 OF 6

2. MATERIAL READY FOR TEST/INSPECTION:

PO Item No.	Tag Number / Material Code	Description	Quantity	ITP Step #

2.1 P.O. ITEMS NOTIFIED BUT NOT READY FOR INSPECTION

PO Item No.	Tag Number / Material Code	Description	Quantity

REPORT SUMMARY:

INSPECTION AND TESTS WITNESSED:

(Report the inspections and tests witnessed as per ITP stages)

CONCLUSIONS:

☐ INSPECTED MATERIALS IDENTIFIED ABOVE ARE RELEASED FOR:

- ☐ further fabrication stages subject to completion of the works listed in sect. 8.
- ☐ further fabrication stages.
- ☐ shipment.

☐ INSPECTED MATERIALS IDENTIFIED ABOVE ARE NOT RELEASED FOR FURTHER STAGE:

- ☐ refer to VNCR No..... dated...
- ☐ refer to sect. 7 & 8 critical concerns/issues.

NON-CONFORMANCE STATUS

Date:	Root Cause:	Short Description:	Satus & Date Resolved:
//	//	//	//

Time: Wood Specialist: Copy to Vendor:

ISSUED BY _____ DATE OF REPORT _____ REVIEWED BY _____

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN INSPECTION REPORT IR	ADNOC
Page 3 of 8		IR NO.: Proj Nr-Po.NO.-Vendor-PIM-XXX

ORDER NO.	CONTRACT	CLIENT	PAGE 3 OF 6

3. APPLICABLE REFERENCE/SPECIFICATIONS/CODES

(PO, Material Requisition, Job Specifications, Fabrication & Testing Procedures, Drawings, ITP, Inspection notification, etc. & relevant revisions and approval status)

Doc. No.	Revision (Date)	Description

3.1. *APPLICABLE VENDOR DOCUMENTS*

Doc. No.	Revision	Approval Status	Description

4. INSPECTION AND TESTS WITNESSED

ITP No. with Rev.	Stage	Description	Results

4.1 *RESULTS OF TESTS AND INSPECTION*

5. CERTIFICATION REVIEWED AND/OR SIGNED

6. MEASURING & TEST EQUIPMENT CALIBRATION

(Vendor instrumentation used for testing shall be identified, calibrated and the certificate of calibration unexpired. Inspector shall give clear evidence of that in this section and attach copies of such certificates in this report.)

Identification No	Description	Calibration Due Date

ISSUED BY _____ DATE OF REPORT _____ REVIEWED BY _____

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 4 of 8	INSPECTION REPORT IR	IR NO.: Proj Nr-Po.NO.-Vendor-PIM-XXX

ORDER NO.	CONTRACT	CLIENT	PAGE 4 OF 6

7. SUMMARY (RELEASE, REJECTION, NON-CONFORMITY)

7.1 *NON-CONFORMITY*

NCR	Description	Deviation Against	Status
			Open / Closed

7.2 REJECTION

ITEMS	Description	REJECTION EASON	REMARKS

8. ACTION TO BE TAKEN OR RECOMMENDATION

(The use of temporary gaskets for transportation purposes is forbidden. Prior release for shipment, anywhere applicable the inspector shall ensure that only "service gaskets" are installed in the nozzles with blind flanges (such as manholes, etc.) and that all nozzles are closed and tightened according to the applicable bolt-up job specification. Final tightening report to be issued by Vendor and included in the final Inspection Data Book.)

8.1 OUTSTANDING MATTERS / ACTION

Sl No.:	Outstanding matters / Action	Action by	Issued Date	Closed Date

8.2 RECOMMENDATION

Sl No.:	RECOMMENDATION	Action by	Issued Date	IMPLEMENTATION

9. T.P.I. OR STATUTORY INSPECTION AUTHORITY (IF ANY)

ISSUED BY _____ DATE OF REPORT _____ REVIEWED BY _____

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN INSPECTION REPORT IR	ADNOC
Page 5 of 8		IR NO.: Proj Nr-Po.NO.-Vendor-PIM-XXX

ORDER NO.	CONTRACT	CLIENT	PAGE 5 OF 6

10. ATTACHMENTS
(inspection reports, inspection certificates, signed ITP, etc.)

11. PRESENT DELIVERY DATES OF MATERIAL
(Manufacturing progress and delivery status of material/equipment)

Actual % Completed: P.O. Delivery Date: Promised Delivery Date:

12. HEALTH, SAFETY, SECURITY AND ENVIRONMENTAL (HSSE) TOPICS

13. PHOTOS

MAN-HOURS & MILEAGE		
INSPECTION		*HOURS*
REPORTING		*HOURS*
TRAVEL		*HOURS*
TOTAL		*HOURS*
MILEAGE		*KILOMETERS*
OTHER COSTS		

ISSUED BY _____ DATE OF REPORT _____ REVIEWED BY _____

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC
Page 6 of 8	INSPECTION REPORT IR	IR NO.: Proj Nr-Po.NO.-Vendor-PIM-XXX

ORDER NO.	CONTRACT	CLIENT	PAGE 6 OF 6

REPORTING - GUIDELINES

The following guidelines must be addressed in each Inspection Report:

13.1 Reports are expected to contain the following detailed information:

a) Purpose for the visit (i.e., Pre-Inspection Meeting, Intermediate or Final Inspection);
b) Client/Project name, Vendor/Sub-vendor name, Purchase Order/Sub-order number;
c) List of attendees (Vendor, Third Party, Wood and Client);
d) Health, Safety, Security and Environmental (HSSE) topics to safeguard the health and safety of personnel when operating at Vendors' premises (Vendor must be aware of Wood Job Spec. XXXXXXX-00A111 para. 10 "INSPECTOR'S HEALTH AND SAFETY". Inspector shall give clear evidence of that in the report; Inspector must stop and report any unsafe situation or behaviour during visit to ensure that they are not connected again unchanged by Vendor.
e) Material/equipment ready for test/inspection (description, item number, Purchase Order line item or position);
f) Manufacturing progress and delivery status;
g) Applicable reference/specifications/codes (title, revision/edition);
h) Vendor's applicable documents (title, number, revision, acceptance code);
i) Non-conformances status (clearance status of previous non-conformances and brief description of new filed in non-conformance, if any);
j) Inspection and test witnessed;
k) Materials & Test Certification reviewed and/or signed
l) Test Equipment Calibration & Personnel Qualification (Vendor instrumentation used for testing shall be identified, calibrated and the certificate of calibration unexpired. Inspector shall give clear evidence of that and attach copies of such certificates in the report.);
m) Summary of actions required, with relevant follow-up, following concerns/issues emerged at Pre-Inspection Meeting and during inspection surveillance activities;
n) Conclusion remarks with result of the inspection performed, including indication whether the inspected materials may be released (or not) for further fabrication stages, or shipment. The use of temporary gaskets for hydrostatic purposes is forbidden. Prior release for shipment, anywhere applicable the inspector shall ensure that only "service gaskets" are installed in the nozzles with blind flanges (such as manholes, etc.) and that all nozzles are closed and tightened according to the applicable bolt-up job specification. Final tightening report to be issued by Vendor and included in the final Inspection Dossier (IDR).

13.2 It is very important, when preparing your report, to assume the person receiving the report knows nothing about the order. Write your reports so that anyone reading it will understand exactly what you did, the observations you made, what you inspected and the results of your efforts.

13.3 Upon completion of the report, read it yourself and see if you clearly understand, from a cold eyes perspective, what you are trying to convey.

13.4 In the preparation of the report, a conscious effort must be placed on reporting the facts with clarity and brevity but with the inclusion of all essential information.

13.5 The report should describe any substitutions or deviations.

13.6 Always identify the material being inspected by the purchase order, item number and when specified, tag or equipment number.

13.7 What: Describe what was accomplished during your visit. (Do not use fragmented sentences.) When you use abbreviations and acronyms completely spell the entire phrase or name the first time you use it in your report. i.e., Welding Procedure Specification (WPS), Maximum Allowable Working Pressure (MAWP), Hydroblasting Unit (HCU), etc. Your report should state what was inspected and whether it was accepted or rejected.

13.8 When: The dates when the inspection was performed.

13.9 Where: Include the vendor's name and where the plant is located, the status of the order, whether manufacturing is complete (100%) or incomplete.
NOTE: If the fabrication is incomplete indicate the approximate percentage of completion in your report.

13.10 Provide a brief description of the type of material or equipment involved and the applicable specifications. Describe in sequence what examinations and tests were made, i.e., dimensional checks, spotfull radiography, run tests, performance tests, etc. Include reference to procedures and specifications used, their identifying numbers or names and the approval status of any documents requiring approval by the client in your report.

13.11 When reporting Nondestructive Examination results always include weld identification numbers, nozzle numbers, etc., in your report. *i.e., reviewed RT film for weld seam L1, views 1-2, 2-3, 3-4 ... etc., and include all indications revealed in the film interpretation regardless of whether the indications are within code or beyond code requirements.* The same rule would apply to all other NDE methods used in the fabrication process.

13.12 Always include inspection results, and describe what examination and/or tests revealed and what the results were. If test procedures were involved, list the procedure numbers and approval status of the procedures in your report.

13.13 Make reference to industry codes, recommended practices, specifications, test data, welding procedures, NDE procedures, drawings, etc., that are applicable to the scope of work and reference any attachments to your report. Always include reference to the associated document numbers / names in your report.

13.14 When special packing/crating is required as part of an order, make certain the vendor is aware of these instructions and mention this in your report. Provide photographs as an aid to document concerns or to highlight relevant issues.

13.15 Reference should be made at the conclusion of your report to the actual promised shipping date.

Before to close the inspection visit, a flash or summary report shall be sent by Inspector via e-mail to the Wood Project Expediting and Inspection Coordinator with the results of the inspection visit and the list of actions (first page of Inspection Report can be used for this purpose). Alternatively, Inspector shall make an exit call to the Wood Project Expediting and Inspection Coordinator before leaving the supplier's works.

Inspection Reports shall be completed on Wood Project form, signed by the Inspector, checked and countersigned by the Agency Inspection Coordinator, then submitted to the Wood Project Expediting and Inspection Coordinator via e-mail within 48 hours of the completion of the visit. Any Non-Conformance shall be filed in and countersigned by the Inspector on the Wood Project form, then submitted via e-mail immediately to the Wood Expediting and Inspection Coordinator

ISSUED BY _____ DATE OF REPORT _____ REVIEWED BY _____

APPENDIX-03 IRN TEMPLATE

wood.

Inspection Release Notice

Nr. : **IRN - IT0001** ✔ Issued : **30-Apr-2025**

Contract : **1BD1351A**
Client : **ZEELAND REFINERY**

Project : **302T05 Replacement Phase2**
Location : **VLISSINGEN (THE NEDERLAND)**

P.O. Number : **C IT001** *AIR COOLED HEAT EXCHANGER BUNDLES*

Supplier : **ALFA LAVAL OLMI S.P.A.**
Address : **V.le Europa, 43**
24040 SUISIO (BG)

Contact : **Nicola Troiano**
Phone : +39 378 303 7611
Fax :
e-mail : nicola.troiano@alfalaval.com

Materials Inspected and Accepted by : AFW - **DAVIDE** (Ag. : AG5)
Client -

Lifting beam and spare parts shipped on 29.04.2025.

The following material is released by Inspection :

P.O. : **C IT001** Rev : **0**

Requisition : * Rev :

Item	Description	Aggregate	Lot	Sublot	Quantity		Supplier Job Ref.
*		.Lifting beam	A	*	1	*Inspection Not Allowed*	

Requisition : **1231D/01** Rev : **0** Material Requisition for Air Cooled Heat Exchanger Bundles

Item	Description	Aggregate	Lot	Sublot	Quantity		Supplier Job Ref.
004	302T05 AM - SPC (Commissioning spare parts AM)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
005	302T05 AN (Reactor Effluent Air Cooler Bundle AN)	*	A	*	1 ...	*Inspected and Accepted*	(11882)
006	302T05 AN - SPC (Commissioning spare parts AN)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
008	302T05 AQ - SPC (Commissioning spare parts AQ)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
009	302T05 AR (Reactor Effluent Air Cooler Bundle AR)	*	A	*	1 ...	*Inspected and Accepted*	(11882)
010	302T05 AR - SPC (Commissioning spare parts AR)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
012	302T05 AS - SPC (Commissioning spare parts AS)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
014	302T05 AT - SPC (Commissioning spare parts AT)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
016	302T05 AV - SPC (Commissioning spare parts AV)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)
018	302T05 AL - SPC (Commissioning spare parts AL)	*	A	*	1 ...	*Inspection Not Allowed*	(11882)

SAMPLE

APPENDIX-04 Inspection Notification

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC

INSPECTION NOTIFICATION

VENDOR: _____ NOTIFICATION N°: Prj no./Vendor/PO no./xxxx Rev. N°: _____ Date: _____

MR number: xxxxxxxxx

PURCHASE ORDER N°: _____ Rev. N°: _____ Date: _____

P.O. Item(s):

Dear Sirs, we are pleased to inform you that the required tests foreseen by the ITP as indicated above will be carried out as follows:

Vendor Name:	
Type of Inspection: (1)	
Inspection description: (2)	
Sub-vendor Name:	
Shop Address:	
Town / Country:	
Contact Personnel:	
Phone N°:	
E-mail:	
PPE (Personal Protection Equipment) (See Wood Job Spec 8073004-9641-1 para. 10)	

(1) Use: Partial Inspection, Final Inspection.
For partial inspection: Drawings + QCP/ITP, WPS, NDE ... (when applicable) duly stamped by Wood "without comments" or with minor comments.
For final inspection: Drawings + QCP/ITP, WPS, NDE ... (when applicable) duly stamped by Wood "without comments" and Final Quality Dossier ready for review.
(2) Use description as minimum as indicated in the QCP/ITP line.

Required date of Inspection:	From (date):		(hour):		To (date):		(hour):	
	Estimated Duration (hours/days):							

(To be sent to Wood not less than 10 working days prior to inspection date)

NOTIFICATION DISTRIBUTION LIST				
Company Name	Contact Person	Job Title	Phone no.	Email Address
WOOD				
WOOD				
WOOD				

ITP no.	ITP Status	ITP Pos.	Scope of Inspection	QTY	Date	Tested Component	WOOD	CPY	IA
							W	W	NA

wood.	ADNOC GAS LONG TERM - EXECUTE STAGE PROJECT 5.0 (P5) EPCM for Habshan DBN	ADNOC

APPLICABLE DOCUMENTS / REFERENCES / SPECIFICATION						
DOCUMENT NUMBER			Title	Approval Status		Note
WOOD	COMPANY	Rev.		WOOD	COMPANY	

COMPLETION BY COMPANY (If required)

The inspection/test fixed: From (date): _____ To (date): _____

☐ will not be attended by COMPANY or COMPANY's delegates

☐ will be attended by COMPANY or COMPANY's delegates

attended by Mr: _____ operating from: _____ country: _____

Date: _____