ADNOC GAS OPERATIONS & MARKETING LLC

STOCK MATERIAL APPROVAL PROCEDURE

EPCm CONTRACT NO.: 3000076501
ADNOC GAS PROJECT NO.: 30201-50150-LT-HE

LONG TERM - EXECUTE STAGE

PROJECT 5.0 (P5)

EPCm FOR HABSHAN DBN

A	ISSUED FOR REVIEW	01-07-25	Manesh M Sr.QC Eng	Saravana Kumar LQE	Ayman PQM
REV.	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED
			wood.		

TABLE OF CONTENTS

1.0 INTRODUCTION 4
1.1 BACKGROUND 4
1.2 LONG TERM EPCM PROJECT OBJECTIVES 4
1.3 SCOPE BATTERY LIMIT 5
2.0 PURPOSE OF THIS DOCUMENT 5
3.0 ORDER OF DOCUMENT PRECEDENCE 5
4.0 REFERENCE, CODES AND STANDARDS 6
4.1 REFERENCE DOCUMENTS 6
4.2 ADNOC STANDARDS 8
4.3 INTERNATIONAL CODES AND STANDARDS 10
5.0 DEFINITIONS 10
5.1 GENERAL DEFINITIONS 10
5.2 TECHNICAL DEFINITIONS 11
5.3 ABBREVIATIONS 13
6.0 GENERAL 16
7.0 STOCK PROCUREMENT REQUIREMENTS 16
8.0 NON-CONFORMANCE MANAGEMENT 19
9.0 SMR NUMBERING 19
10.0 APPENDICES 19

EPCm CONTRACTOR ADDITIONAL SIGNATORY TABLE (as applicable)								
Rev								
Revision Date								
Revision Description								
Position	Name	Signature	Name	Signature	Name	Signature	Name	Signature

HOLD LIST

PARAGRAPHS HOLD IN THIS ISSUE			
Hold No.	Section / Para No.	Page No.	Holds Description

1.0 INTRODUCTION

1.1 BACKGROUND

ADNOC aims to increase oil production to produce 5.0 MMBOPD by year-end 2027. Accordingly, associated gas production is anticipated to increase. Also, to meet the future oil and gas demand, non-associated gas developments are considered. Hence, the overall gas supply scenarios for major ADNOC Gas (hereafter referred to as COMPANY) assets i.e., Das Facilities, Bab and Habshan Complex (Habshan 0, 1, 2, 4, and 5), Asab and Bu Hasa, is anticipated to change depending on their feed sources, profiles including rates, compositions, and operating conditions. These changes will also subsequently impact on the COMPANY downstream facilities, particularly, products handling and transferring facilities i.e., Sales Gas Network, NGL Pipeline Network, Ruwais Fractionation Trains (1, 2, 3, 4 and upcoming new Train 5 part of Bab Cap Gas SELECT Study), Sulphur Handling Facilities, and Condensate systems, etc.

COMPANY has carried out the Long Term DEFINE for the project with M/s Amec International Ltd. (M/s Wood) and subsequently decided to proceed with Long Term EXECUTE phase execution to ensure the readiness of COMPANY facilities to accommodate increased gas supply by December 2027.

Accordingly, COMPANY has awarded EPCm contract to M/s Amec International Ltd. (M/s Wood) to carry out the Long-Term scope requirements. M/s Wood shall act as a single entity in the performance of the services and a single point of accountability to ADNOC Gas for the successful completion of the Long Term EXECUTE phase.

1.2 LONG TERM EPCM PROJECT OBJECTIVES

The main objective of the Long Term EPCm is to execute the Habshan DBN Project to support ADNOC to achieve oil production target of 5.0 million BOPD so that Associated and Non-Associated Gas can be processed within the overall processing capacity of Habshan. The Long Term EPCm scope includes the following major areas as a minimum:

1. Habshan Complex (H0, H1 Train 1/2, H2, H4, H3 for SS-300 Tie-in)
2. Bab CDS and Bab NGL
3. Habshan 5
4. Pipeline scope activities including the new pipelines below
   - I. Bab CDS to Habshan Complex HP pipeline
   - II. Bab CDS to Habshan Complex MP pipelines (2 nos.)
   - III. Habshan 5 to Habshan 2 pipeline

The scope also includes adequacy checks for Ruwais NGL Fractionation Trains, MERAM, Habshan

Sulphur Granulation Plant, Sales gas, NGL, Condensate and interconnecting Pipeline network and Utilities for all impacted AG facilities.

The Long Term EPCM scope includes the following major activities as a minimum:

1. Detailed Engineering and design services
2. Procurement Services
3. Construction Management services
4. Pre-commissioning, Commissioning, Start-up services
5. Final documentation handover and Project close-out

Project also involves major interface activities with other on-going projects. Refer Project Interface management plan (Doc Num: PP-30201_50150_LT_HE-GG-000-50-00-006 for complete list of interface projects.

1.3 SCOPE BATTERY LIMIT

Refer Design Basis (Doc Num: BOD-30201_50150_LT_HE_GG-000-00-00-001) for the scope battery limits, Gas allocation and detailed Design Basis.

2.0 PURPOSE OF THIS DOCUMENT

The purpose of this procedure is to establish a process for assessing and approving VENDORS/EPCM CONSTRUCTION CONTRACTORS purchasing and inspection requests for EX Stock material to EPCM CONTRACTOR and COMPANY. This procedure shall be only applicable for Structural material purchased, that can't be bought from mill and limited to (Structural and Piping Bulk items such as Beams, Channels, angles, Pipes, tubing, fittings, flanges etc.)

The procedure should not relieve the VENDORS & EPCM CONSTRUCTION CONTRACTORS of their contractual obligations. which to be followed strictly as per the requirement of AGES-GL-013-001, Appendix F. This procedure shall not be used unless approved by COMPANY on a case-by-case basis.

3.0 ORDER OF DOCUMENT PRECEDENCE

In the event of any conflict between the applicable documents, the order of precedence shall be as follows:

1. UAE Statutory Legislation and Environmental Regulations
2. ADNOC HSE Regulations, HSE Standards and HSE Code of Practice
3. Data Sheets

4. Design Basis
5. Project Specifications and addendum to AGES / DGS (Note-1)
6. COMPANY Standards / Specifications and AGES / DGS (Note-1)
7. International Codes and Standards

Note-1 AGES Addendum/AGES shall be considered wherever AGES addendum/AGES is available. DGS Addendum/DGS shall be considered only if AGES Addendum/AGES is not available.

However, in case of conflict between the various specifications, standards and the requisition, most stringent requirements shall govern. EPCm CONTRACTOR/VENDOR shall refer to any such conflict, and any other matter, which requires further interpretation, to the attention of COMPANY and COMPANY's interpretation shall be final. Resolution of any conflict shall be obtained from the COMPANY in writing before proceeding.

Any deviation from COMPANY standard accepted in the existing facility design shall not be considered as basis for this PROJECT design and any deviations shall be submitted to COMPANY for approval before proceeding.

4.0 REFERENCE, CODES AND STANDARDS

The latest versions and amendments of all applicable UAE Legislation and Environmental Regulations, ADNOC Group Engineering Standards and Specifications (AGES), COMPANY Occupational Health Management Standards and HSE Regulations, the Project Specifications and Data Sheets, and all relevant International Codes and Standards on the EFFECTIVE DATE of CONTRACT (for international codes and standards) shall be used.

4.1 REFERENCE DOCUMENTS

Table 4-1: Reference Documents

Sl. No.	Document Number	Document Title
1.	PP-30201_50150_LT_HE-GG-000-51-00-001	Project Quality Plan
2.	PP-30201_50150_LT_HE-GG-000-51-00-003	Non-conformance Procedure
3.	PP-30201_50150_LT_HE-GG-000-51-00-006	QUALITY REQUIREMENT FOR EPCM CONSTRUCTION CONTRACTOR
4.	PP-30201_50150_LT_HE-	SITE INSPECTION AND COORDINATION

Sl. No.	Document Number	Document Title
	GG-000-51-00-008	PROCEDURE
5.	30201_50150_LT_HE-ADD-SP- 01-002	Addendum to AGES-SP-01-002 Structural Steel Supply, Fabrication and Erection
6.	30201_50150_LT_HE-ADD-SP- 09-007	Addendum to AGES-SP-09-007 Specification for Shop and Field fabrication of Piping
7.	30201_50150_LT_HE-ADD-SP- 09-005	Addendum to AGES-SP-09-005 Specification for Gasket and Fasteners
8.	30201_50150_LT_HE-ADD-SP- 09-006	Addendum to AGES-SP-09-006 Pipe supports Specification
9.	30201_50150_LT_HE-ADD- 1300-016	Addendum to DGS-1300-016 piping color identification specification
10.	30201_50150_LT_HE-ADD-SP- 07-004	Addendum to AGES-SP-07-004 painting and coating Specification
11.	30201_50150_LT_HE-ADD- SP-07-007	Addendum to AGES-SP-07-007 Welding & Non- Destructive Examination (NDE)
12.	30201_50150_LT_HE-ADD- SP-07-003	Addendum to AGES-SP-07-003 Requirements for Materials in Severe Service
13.	30201_50150_LT_HE-ADD- SP-09-014	Addendum to AGES-SP-09-014 Fibre Reinforced Plastic Piping and Pipeline System
14.	30201_50150_LT_HE-ADD- SP-07-002	Addendum to AGES-SP-07-002 External Pipeline Coatings Specification
15.	30201_50150_LT_HE-ADD-6300-004	Addendum to DGS-6300-004 pipeline welding specification
16.	30201_50150_LT_HE-ADD-SP-10-003	Addendum to AGES-SP-10-003 Onshore Pipelines Design and Construction Specification
17.	30201_50150_LT_HE-ADD-	ADDENDUM TO AGES-SP-09-005 SPECIFICATION FOR GASKETS AND

Sl. No.	Document Number	Document Title
	SP-09-005	FASTENERS
18.	30201_50150_LT_HE-ADD-SP-09-008	ADDENDUM TO AGES-SP-09-008 INSULATION SPECIFICATION
19.	PP-30201_50150_LT_HE-GG-000-51-00-002	Audit procedure
20.	30001-50150G-ADD-SP-01-001	ADDENDUM TO AGES-SP-01-001 CONCRETE SUPPLY AND CONSTRUCTION
21.	30201_50150_LT_HE-ADD-GL-01-001	Addendum to AGES-GL-01-001- Assessment and Structural Adequacy Check of Existing Structures and Pipe Racks
22.	30201_50150_LT_HE-ADD-SP-01-004	Addendum to AGES-SP-01-004- Anchor Bolts and Grouting Specification
23.	30201_50150_LT_HE-ADD-SP-01-006	Addendum to AGES-SP-01-006- Site Preparation, Earthworks and Bund Construction Specification
24.	30201_50150_LT_HE-ADD-SP-02-011	ADDENDUM TO AGES-SP-02-011 ELECTRICAL POWER, CONTROL AND EARTHING CABLES SPECIFICATION
25.	30201_50150_LT_HE-ADD-SP-02-019	ADDENDUM TO AGES-SP-02-019 ELECTRIC BULK MATERIALS SPECIFICATION
26.	30201_50150_LT_HE-ADD-SP-02-020	ADDENDUM TO AGES-SP-02-020 LIGHTING AND SMALL POWER DISTRIBUTION BOARDS SPECIFICATION

4.2 ADNOC STANDARDS

Table 4-2: ADNOC Standards

Sl. No.	Document Number	Document Title
1.	AGES-GL-13-001	Contractors QA/QC Requirement
2.	AGES-SP-13-002	Procurement Inspection and Certification Requirement in Projects
3.	AGES-GL-13-002	Positive material specification
4.	AGES-SP-13-003	Traceability of Shop & Field Piping Materials
5.	Ages-SP-13-001	Criticality rating specification
6.	AGES-SP-01-002	Structural Steel Supply, Fabrication and Erection Specification
7.	AGES-SP-01-003	Structural Design Basis - Onshore Specification
8.	AGES-SP-01-004	Anchor Bolts and Grouting Specification
9.	AGES-SP-07-003	Requirement for Materials in Severe Service
10.	AGES-SP-07-005	Requirements for Cr-Mo / Cr-Mo-V Steel in High Temperature, High Pressure Hydrogen Service
11.	AGES-SP-07-007	Welding & Non Destructive Examination (NDE)
12.	AGES-SP-07-009	Galvanizing
13.	AGES-SP-07-011	Preservation & Export Packing Specification
14.	AGES-SP-09-005	Specification for Gaskets and Fasteners

Sl. No.	Document Number	Document Title
15.	AGES-SP-09-006	Pipe Support Specification
16.	AGES-SP-09-014	Fibre Reinforced Plastic Piping and Pipeline Systems

4.3 INTERNATIONAL CODES AND STANDARDS

Table 4-3: International Codes and Standards

Sl. No.	Document Number	Document Title
1.	ISO 9000:2015	Quality management systems – Fundamentals and vocabulary
2.	ISO 9001:2015	Quality Management System Requirements
3.	ISO 9004:2018	Guidance to achieve sustained success
4.	ISO 10005:2018	Guideline for Quality Plan
5.	ISO 10006:2017	Guidelines for Quality Management in Projects
6.	ISO 19011:2018	Guidelines for Auditing Management Systems

5.0 DEFINITIONS

5.1 GENERAL DEFINITIONS

For this document, the following general definitions are applicable.

Table 5-1: General Definitions

DEFINITION	DESCRIPTION
COMPANY	ADNOC GAS (AG) for whom the SERVICES are being performed by the EPCm CONTRACTOR.
EPCm CONTRACTOR	Amec International Limited – Abu Dhabi (WOOD) appointed by COMPANY to perform Engineering, Procurement, Construction

DEFINITION	DESCRIPTION
	management, Pre-Commissioning and Commissioning stage for Long Term Solution (under EXECUTE phase).
FACILITIES	Habshan Complex (H0, H1 Train 1/2, H2, H4, H3 for SS-300 Tie-in), Bab CDS, Bab NGL, Habshan 5 and interconnecting pipelines.
LICENSOR	Supplier of packaged units and responsible for the operating and design performance.
MANUFACTURER/ VENDOR/ SUPPLIER	The Party (parties) which manufactures and/or supplies material, equipment, technical documents or drawings and/or services to perform the duties specified by the EPCm CONATRCATOR
PMC	Project Management Consultant appointed by COMPANY for the PROJECT
PMT	Project Management Team
PROJECT	PROJECT 5.0 (P5), Long Term EPCm for HABSHAN DBN
SERVICES	The scope of work to be completed during the EXECUTE stage (EPCm) of the PROJECT.
SHALL	The use of the word “shall” indicate a mandatory requirement
SHOULD	The use of the word “should” indicate a strong recommendation to comply with the requirements of this document
EPCm CONSTRUCTION CONTRACTOR	Subcontractor appointed by EPCm CONTRACTOR to carry out Construction works at site for respective construction packages.
SUB-CONTRACTOR	The COMPANY approved party, which carries out services subcontracted by EPCm CONTRACTOR.

5.2 TECHNICAL DEFINITIONS

For this document, the following technical definitions are applicable.

Table 5-2:Technical Definitions

DEFINITION	DESCRIPTION
Acid Gas	A gas stream containing predominantly H_2S and/or CO_2 from an Acid Gas Removal Unit
Condensate	A hydrocarbon liquid stream containing Pentane+ compounds

DEFINITION	DESCRIPTION
Dehydrated Gas	A gas stream that has been dehydrated to remove water
Dry Gas	A gas stream containing no liquids at flowing conditions, but which may still contain water and hydrocarbons that will fall out if there is a change in flowing conditions.
Feed Gas - Associated Gas	A Gas stream that is produced from an oil well during the extraction of crude oil.
Feed Gas – Non-associated Gas	Hydrocarbon gas originating from gas reservoirs.
GMP 2023	Gas Master Plan 2023
Lean Gas	Lean nature of gas is defined based C2+ in the gas stream. If C2+ is less than 15% then stream is defined as Lean gas
Mixed Feed Gas Stream	Mixed associated and non-associated gas stream
NGL	A liquid stream with primarily C2, C3, C4 and some C5+ compounds.
Rich Gas	Rich gas is defined based C2+ in the gas stream. If C2+ is more than 15% it is considered rich gas
Sales Gas	Residue gas sent to the Sales gas network.
Sour Gas	A gas stream containing significant amounts of H_2S and/or CO_2.
Sustainable Profile (GMP 2023)	GMP 2023 High Supply Scenario – unconstrained oil production from GMP Guidelines Document from all associated gas fields
Sweet Gas	A gas stream in which the H_2S and CO_2 are not present in significant amounts.

DEFINITION	DESCRIPTION
Technical Profile	AON provided profile for technical case for associated gas.
Technical Optimized case	The ADNOC Gas facilities (Das, Asab-0/3, Buhasa, Ruwais, associated pipelines) will be sized to accommodate technical rates from associated gas fields. Habshan facilities will be sized to accommodate technical rate from all associated gas fields (Bab, Buhasa, NEB, Offshore) but not simultaneously. All inlet facilities / inlet compression shall be designed for technical rate.
Unconstrained Production Profile / High Supply Scenario	This shall be based on Upstream's OPEC Unconstrained Oil production case. This scenario corresponds to sustainable projects profiles

5.3 ABBREVIATIONS

ADNOC	Abu Dhabi National Oil Company (COMPANY)
AG	ADNOC Gas
AGES	ADNOC General Engineering Specifications
BMS	Business Management System
BOPD	Barrels Oil Per Day
CAPA	Corrective and Preventive Actions
CAR	Corrective Action Register
EPCM CC	EPCM CONSTRUCTION CONTRACTOR
CQP	Construction Quality Plan
CRS	Comment resolution Sheet
DCA	Design Concession Authorization
DGS	Design General Specification

EDDR	Engineering Documents Deliverable Register
EDMS	Engineering Data Management System
ENVID	Environment HAZID
EPC	Engineering Procurement & Construction
FEED	Front End Engineering & Design
GEC	Global Execution Centre
H2S	Hydrogen Sulphide
HAZID/ENVID/OHID	Hazard Identification
HAZOP	HAZID & Operability
HSE	Health Safety Environment
HSEQ	Health, Safety and Environmental and Quality
IDC	Inter Disciplinary Check
IFA	Issued For Approval
IFD	Issued For Design
IFE	Issued For Enquiry
IFH	Issued For HAZOP
IFI	Issued For Information
IFP	Issued For Purchase
IFR	Issued For Review
IFT	Issued For Tender
IGD	Integrated Gas Development Project
ISO	International Organization for Standardization

KPI	Key Performance Indicator
LLI	Long Lead Items
LOA	Letter of Award / Letter of Assistance
MC	Mechanical completion
MOC	Management of Change
MOM	Minutes of Meeting
MMBOPD	Millions of Barrels of Oil Per Day
NCR	Non-Conformance Report
NGL	Natural Gas Liquids
AG	Offshore Associated Gas
OEM	Original Equipment Manufacturer
OHID	Occupational Health HAZID
PDCA	Plan Do, Check, Act
PMT	Project Management Team
PQP	Project Quality Plan
QA/QC	Quality Assurance and Quality Control
QCI	Quality Control Inspector
QMS	Quality Management System
RFI	Request For Inspection
SAT	Site Acceptance Test
SOW	Scope of Work
TBE	Technical Bid Evaluation

TQ	Technical Query
VAP	Value Assurance Process
WBS	Work Breakdown Structure
UAE	United Arab Emirates
VAP	Value Assurance Process

6.0 GENERAL

As per Project requirements, all materials shall be procured for the project from Manufacturers that are listed in COMPANY Approved Vendor List and the inspection requirement are followed as per approved Inspection and Test Plans for stock material.

However, there are certain cases it is not feasible to procure the material directly from the Manufacturer due to different reasons where:

Material shall be sourced from Stockiest under the following circumstances.

• Mills/ Manufacturer's refusals / regrets due to small quantities.

• Delivery of the material do not meet project schedules.

• Limitations of the Mills to produce small / required quantities.

In such cases, the VENDOR, EPCM CONSTRUCTION CONTRACTOR shall obtain EPCM CONTRACTOR/COMPANY approval and provide the justification along with the objective evidence.

The VENDOR OR EPCM CONSTRUCTION CONTRACTOR shall propose the material from big and well known stockists. The manufacturer of that material should be from COMPANY approved vendor list (AVL). However, in special cases other well-known manufacturers material can be proposed subject to meet the requirements of project specification.

7.0 STOCK PROCUREMENT REQUIREMENTS

In the event EPCM CONTRACTOR/COMPANY accepts the VENDOR OR EPCM CONSTRUCTION CONTRACTOR's technical justification to supply Ex- Stock materials, VENDORS /EPCM CONSTRUCTION CONTRACTORS shall comply with all the following requirements for final product assessment:

- This type of requests shall be treated on a case-by-case basis and shall not be a common practice. Hence, this waiver shall be limited to the requested specific list of materials after COMPANY approval.

- Final product assessment process shall fully comply with COMPANY Projects Quality System requirements, Structural and Piping Material Specification and the applicable international standards.
- CONTRACTOR shall provide the requested overall list of stock items (detailed with item description, quantity breakdown, size, schedule, grade, production date, design, vendor name …etc.) where Stock material request with material verification sheet refer to Appendix 1 shall be prepared by VENDOR/ EPCM CONSTRUCTION CONTRACTOR for the concerned items requirements, supplemented by inspection test scope and plan and submitted for EPCM CONTRACTOR/COMPANY approval to proceed for further inspection with below information for Review/Approval:
    - Item List
    - Quantity
    - Criticality of the Item
    - Material testing and certification requirement as per project specifications
    - Vendor / Stockiest details
    - Manufacturer details
    - Year of manufacture / production
    - Material test certificate traceability with relevant Heat numbers / material code.
    - Results of material test certificate compliance review by VENDOR/ EPCM CONSTRUCTION CONTRACTOR Inspection.
    - Inspection and test plan in the project approved format.
    - Proposed Additional check testing matrix (covering each material / criticality / type / size/ grade / origin) for material integrity assurance.
- Existing Material Test Certificates (MTCs) shall be reviewed, verified true copies, and stamped by an independent TPI, and shall comply with the applicable COMPANY & International Specs.
- Confirm original mill marking traceable per each heat/lot.
- Original Mill Certified Material Test Report or Red stamp true copy are available at the time of inspection for review by WOOD TPI / TPA to verify the authenticity of supplied material.
- Stockiest shall arrange cutting of selected samples and deliver to the approved laboratories for testing as per the relevant ITPs in presence of EPCM CONTRACTOR/COMPANY Representatives.
- VENDOR /EPCM CONSTRUCTION CONTRACTOR along with EPCM CONTRATOR/ COMPANY TPI shall check each item visually and dimensionally (100%) to verify the

surface condition, marking, material grade, dimensions, Vendor name & logo, quantities ...etc.

- VENDOR /EPCM CONSTRUCTION CONTRACTOR to ensure that stockiest will propose recently manufactured materials only. Production date shall be not older than two (2) years for Carbon Steel materials and three (3) years for Alloy Steel from the current date.
- Samples shall be selected from all stock materials and tested in COMPANY approved laboratories (as per COMPANY AVL) for the applicable full mechanical, full Chemical, and Corrosion tests, PMI , and any tests required by project specification or material design code irrespective of coverage of any test by the 3.2 type certificates, such tests shall be witnessed / verified by VENDOR /EPCM CONSTRUCTION CONTRACTOR, EPCM CONTRACTOR, and COMPANY representatives, Check testing shall not be considered for regrading of material than that stated in MTCs.
- Sampling shall be no less than one item per each heat or one item per each ten (20) pieces of materials having the same heat item description, material standard & grade, and combination of diameter & thickness, whichever is greater.
- The microstructure of ferritic-austenitic stainless steels forgings shall be examined to assess the ferrite content and presence of detrimental phases, as applicable.
- In case of any test failure, the same item or heat may be retested with two (2) additional sets of specimens taken from the exact same location's retests should be allowed only once, after which, the whole heat shall be rejected and isolated from the project materials.
- VENDOR /EPCM CONSTRUCTION CONTRACTOR shall submit an ITP for each combination of similar items to include all the testing & verification stages, acceptance criteria, and intervention of all involved parties. The ITPs shall be prepared and submitted with the SMVR and SMR.
- In case for Intent 3,2 certificates as per AGES-SP-13-002 Requirement, the Intent 3.2 certificate according to EN 10204 shall be issued and endorsed by a recognized international Third-Party Certification Agency (listed in the COMPANY AVL). The new certificate issued shall be supported with original complete traceability with the 3.1 certificate. (as applicable), but only in case the original project material requirement needs 3.2 certificate.
- Upon satisfactory completion of all the above activities, Inspection Release Note along with the compliance statement shall be issued by VENDOR/EPCM CONSTRUCTION CONTRACTOR and the same shall be submitted for EPCM CONTRACTOR & COMPANY TPA endorsement along with all Inspection and lab test reports with the SMR.
- All costs related to testing, TPI involvement for verification, review, witnessing, & recertification shall be borne by the VENDOR/ EPCM CONSTRUCTION CONTRACTOR.
- The company has the right to request any additional verification test if deemed necessary.
- The material verification matrix (SMVR, as per appendix 3, for structural and for piping) shall be attached with SMR to maintain required testing required, description provision for signature of SUBCONTRACTOR / CONTRACTOR / COMPANY

A tracking register is maintained for all stock material procured against all SMR numbers for its inspection and acceptance /approval status, certificates status, delivery status, etc. The tracking register format shall be agreed with COMPANY.

QC Inspectors and TPI Inspectors must be extra vigilant and look for any suspect material while doing material inspections. Proper receiving inspection of incoming material should be carried out so that counterfeit products are detected at an early stage before they are used. Late-stage detection of presence of counterfeit components can result in cost overruns and expensive project delays.

8.0 NON-CONFORMANCE MANAGEMENT

Whether any Non-conformance is identified, the NC shall manage this event as per PP-30201_50150_LT_HE-GG-000-51-00-003 Project Non-conformities procedure.

9.0 SMR NUMBERING

SMR shall be numbered as Project Instruction 30201_50150_LT_H7_SMR_Disc(PIP/STR)_ Serial xxxx (Appendix 1).

10.0 APPENDICES

Appendix-1: SMR

Appendix-2: sample ITP

Appendix 3: Stock Material verification matrix

.

.

APPENDIX-1

SMR FORMAT

(NO. OF PAGES: 03)

wood.	Stock Material Request (SMR)	أدنوك ADNOC

SMR Number:	**Date:**
Project:	**Rev.** :_

This form should be used by EPCM CONSTRUCTION CONTRACTORS/VENDORS who directly deal with HABSHAN P5 to obtain approval for purchasing Material from Stock and fulfill Projects Specifications.

1-Identification:

Contractor /Vendor:

Attachment: ☐MTCs ☐Proposed ITP ☐ List of Proposed Tests (SMVR)

2-Material Description:

#	Description	Quantity	Manufacturer	Remarks

☐≤2 Years for CS ☐ ≤3 Years for Alloys ☐Manufacturer from AVL

Others:_____

3-Justification:

☐Urgent Required for Shutdown ☐Planned ☐Un-Planned

☐Design /process change has occurred at the Supplier or Contractor, changing the Material Quantity

☐Post Shipment Non-Conformity

☐Small Quantity with justification (Manufacturer Decline)

☐Sub-Tier Suppliers with Small Quantity

☐Others----------

4-Project Impacts:

Cost Impact: ☐Yes ☐

NO Estimated Value----------

Schedule Impact: ☐Yes ☐NO

Clarification:----------

	Originator's	Reviewed By	Proposed By
Name			
Title			
Signature			
Date			

wood.	Stock Material Request (SMR)	ADNOC

SMRNumber:		Date :
5- EPCM CONTRACTOR REVIEW (Engineering) ☐Accepted ☐Accepted with Comments ☐Not Accepted Comments		
	Reviewed By	Verified By
Name		
Title		
Signature		
Date		
7-EPCM CONTRACTOR Project Quality Review: ☐Accepted ☐Accepted with Comments ☐Not Accepted Comments:		
	Reviewed By	Verified By
Name		
Title		Project Quality T/L
Signature		

8- COMPANY PMT: ☐Accepted ☐ Rejected (additional test required)		
PMT &PQD	Reviewed By	Verified By
Name		

wood.	Stock Material Request (SMR)	أدنوك ADNOC

Title		
Signature		
Date		

SMRNumber:	**Date :**

9-EPCM CONTRACTOR:

the above-mentioned material had been purchased from Stock after COMPANY approval obtained,the following documents are the evidence for closing this request.

Purchase Order.
Material Test Certificates (MTCs) endorsed by VENDOR/EPCM CONTRACTOR
Inspection and Test Plan (ITP)
Test reports endorsed by EPCM CONTRACTOR/COMPANY.

Others: 1- _____
2- _____
3- _____

EPC	Review By	Verified By	Approved By
Name			
Title	QAQC.	Quality Mgr.	PM
Signature			
Date			

General Notes
i. This request shall be for bulk material only when purchased from stockiest and from the Approved Vendor List (AVL).
ii. All Tagged material shall be manufactured and designed to ADNOC Onshore Specification (Not from Stockiest).
iii. Purchasing from Stockiest shall not release the EPC Contractor from his contractual responsibilities.
iv. Contractor shall comply with Ex-Stock Materials Quality Requirements as per EP 30-99-97-1612

APPENDIX-2

SAMPLE ITP

(NO. OF PAGES: 01)

Sr.Nr.	Description of activity	Reference documents (Applicable PROJECT Spec, Code & Procedures)	Acceptance criteria	Verification documents / QC Record	Role for inspection	INSPECTION POINT			
						VENDOR EPCM CC	TPI As applicable	EPCM CTR	CPY
1				**MATERIAL RECEIPT INSPECTION**					
1.1	Submission of SMR Form and Verification of relevant documents (as appropriate to the material inspected): • Conformity check as per Material test • Certificate, material identification number. • Packing Lists (P/L) / Shipping Notice • Certificate of Compliance (COC) • Certificate of Origin (COO) • Original Material test Certificates • Sampling and testing proposal for material heats. • Regret evidence from manufacturer	STOCK MATERIAL PROCEDURE AGES-GL-13-001 AGES-SP-13-002.	All relevant specifications and standards are available and correct	Stockist Material Request Material	TPI / QCI	H		A	A
1.2	Visual Inspection of all items (100% visual and dimensionsion check) received to ensure there is no damage Materials shall be free of damage Check for surface condition (corrosion, pitting free) Check for Marking, Material grade, dimensions, manufacturer name & logo. Materials shall be new and unused. verified original MTC and true copies endorsed by independent TPI.	Applicable standards/ PO/ Drawings/applicable AGES	Codes and Standards	Stockist Material Request Material	TPI / QCI	H	W	W	W

Sr.Nr.	Description of activity	Reference documents (Applicable PROJECT Spec, Code & Procedures)	Acceptance criteria	Verification documents / QC Record	Role for inspection	INSPECTION POINT			
						S/C	TPI	EPCM CTR	CPY
1.3	NDT (as requested) & PMI (As requested for Piping material)	AGES specifications and Material design code	Applicable code/standards	NDT Report	TPI / QCI	H	W	W	W
1.4	Sample selection as per Project specification requirements.	Stock Material Proedure.	One sample per heat	SMVR	TPI / QCI	H	W	W	W
1.5	Mechanical ,chemical ,Impact (as applicable) and any required testing: Independent ADNOC approved laboratory according to Material design code	Lab test procedure Applicable AGES for the material specified. Material design code	Codes and Standards	Test Reports	TPI / QCI	H	W	W	W
1.6	Final Approval / IRN	Stockist Material Request Proedure.			TPI / QCI	H	R	H	A

APPENDIX-3

STOCK MATERIAL VERIFICATION MATRIX

(NO. OF PAGES: 01)

PROJECT - EPCM P5.0

STOCKIEST MATERIAL VERIFICATION REPORT AS PER AGES-GL-15-001 REV.01 APPENDIX (F)

AGREEMENT NO.

DCA Ref :1_____Rev.00_____Dates_____

	BY VENDOR AND ENDORSED BY ENGINEERING																			TO BE FILLED BY INSPECTION			
Sl #	Purchase order number	Vendor Name	Item / Equipment details	Deal Number / operPO/Drawingnumber	Heat Code	Weight MT	QTY in Pcs	Material Description Offered by Vendor (Specification &	Available Certification (EN10204-3.1 & 3.2)	Required Certification (EN10204-Intended 3.2)- Note -05 & 06	Heat No / Batch No	Material Test Certificate No	Year of manufacture / production (Note-01)	Stockist Name	Mill's / Manufacturer AVL #	Mill Name	JV- Inspection- Material Test Certificate-Review Comments	Check Test Sampling Proposed (Note-02)	Extent of Check Testing Proposed (Note-03 & 04)	Remarks